

DETAIL PROGRESS OF ROB/RUB/SUBWAY WORKS (PH-30 ONLY)

SN	Railway	EXECUTION CONTROLLED BY (Open User: RST/Const)	Type of work CS, Rly Cost-PB, Rly Cost-LB, Rly Cost-L5	Year of Sanction	Pink Book Number 2024-25/ UMB2425; UMB-25-26; Lar Book No. / Item 2024-27	State (Full Name)	District	Name of Constituency	Name of MP	DIVISION (CODE)	MAJOR SECTION (CODE)	LC No. Or No LC	LC Merged / NA (M / km of No LC OR any Identity)	Whether LC on CQ/DOFC Route (write CQ, DO, CQ, DOFC, etc. for existing LCs only)	(Keep Heading Blank in case of Multiple LCs/DOFCs/DOFCs/DOFCs/ WRITE 1)	ROB/RUB/LHS	Name of Work	Rly's share (in Cr)	State Share (in Cr)	REVISED Rly's share (in Cr) (in case of Multiple works, Divide Cost)	REVISED State's share (in Cr) (in case of Multiple works, Divide Cost)	Exp. Upto Mar/2026 (in Cr) (cumulative)	Exp. During 2025-27 (in Cr)	Outlay for 2025-27 (in Cr)	22 Disposit of Cost sharing (Yes/No/NA)	23 Consent for Closure of LC (Yes/No)	TDC of Rly portion	TDC of Approaches	GAD Approval (Y/N)
1	2	2A	3	4	5	6	7	8	9	10	11	12	13	14	15	15a	16	17	18	17a	18a	19	20	21	22	23	24	25	26
1	WR	Const	CS PB	2015-16	169	Gujrat	Kutch	Kutch	Vinod Chavda	ADI	GIM-NBVJ	3 X	M			ROB	Ahmedabad - New Bhuj Section Construction of 4 lane ROB in lieu of LC No.3X	15.518	48.3386			10.4952	5.9467	5	Y	Y	Completed	Jun-26	Y
2	WR	Const	CS PB	2013-14	157	Gujrat	Surat	Bardoli	Shrimati Darshana Vikram Jadhav	MMCT	UDN-JL	17 A	M			ROB	Gangadhara-Bardoli - Road over bridge in lieu of level crossing No.17A	17.583	34.418			28.08	1.648	0	Y	Y	Completed	Completed	Y
3	WR	Const	CS PB	2015-16	172	Madhya Pradesh	Mandsor	Mandsor	Sudhir Gupta	RTM	CNA-RTM	141	M			ROB	Chanderiya - Ratlam Section Construc-tion of 2 lane ROB in lieu of LC No.141 near Pipila yard.	6.65	15.99			4.12	0.11	0	Y	Y	Completed	Completed	
4	WR	Const	CS PB	2016-17	182	Madhya Pradesh	Ujjain	Ujjain	Anil Firojia	RTM	RTM-NAD	102	M			ROB	Berawaniya- Nagda- Road over bridge in lieu of level crossing No. 102	8.94	8.796			6.94	0	2	Y	Y	Completed	Aug-31	Y
5	WR	Const	CS PB	2017-18	194	Maharashtra	Dhulia	Nandurbar	Heena Gavit	MMCT	UDN-JL	112/A	M			ROB	Sonshule-Sandkheda Road over bridge in lieu of LC No.112/A	11.63	18.59			22.06	0	0	Y	Y	Completed	Completed	Y
6	WR	Const	CS PB	2018-19	202	Gujrat	Ahmedabad	Surendranagar	Dr. Munjapara mahendra Jhal	ADI	VG-SIOB	1	M			ROB	Viramgam-Samakhyal Section - Elimination of LC No. 1 at Km.569/8-9 between VG-Jh.	8.3187	26.3609			8.496	0.2415	2.6	Y	Y	Completed	Completed	Y
7	WR	Const	CS PB	2018-19	203	Gujrat	Mahesana	Mahesana	Shardaben Anilbhai Patel	ADI	MSH-VG	2A	M			ROB	Mahesana-Viramgam Section - Elimination of LC No. 2A at Km. 3/9-4/0 between MSH-LCH.	11.267	36.7602			8.2673	1.4883	3	Y	Y	Completed	Completed	Y
8	WR	Const	CS PB	2020-21	215	Gujrat	Banaskantha	Banaskantha	Perbatbhai Savabhai Patel	ADI	PNU-SIOB	62 SPL	M			ROB	Palanpur-Samakhyal Section - Elimination of LC No. 62 Spl at Km.71/1-2 between DNW-DEOR by providing ROB (2 lane) on cost sharing basis.	14.747	19.115			6.5667	3.76	0	Y	Y	Completed	Completed	Y
9	WR	Const	CS PB	2020-21	215	Gujrat	Ahmedabad	Ahmedabad East	Hasmukh Patel	ADI	ADI-KDBM	10X	M			ROB	Ahmedabad-Khedbrahma Section - Elimination of LC No. 10X at Km.395/5-6 between ADI-KDBM by providing 04-Lane ROB on cost sharing basis.	31.66	35.81			25	0	0	Y	Y	Completed	Completed	Y
10	WR	Const	CS PB	2013-14	145	Maharashtra	Palghar	Palghar	Rajendra Dhedyia	MMCT	VR-ST	57	M			ROB	Virar-Surat - Road over bridge in lieu of level crossing Nos.57 & 143 along dedicated freight corridor route	17.04	17.02			14	0	1	Y	Y	Dec-26	Dec-26	Y
11	WR	Const	CS PB	2013-14	145	Maharashtra	Palghar	Palghar	Rajendra Dhedyia	MMCT	VR-ST	143	M			ROB	Virar-Surat - Road over bridge in lieu of level crossing Nos.57 & 143 along dedicated freight corridor route	17.04	17.02			14	0	1	Y	Y	Dec-26	Dec-26	Y
12	WR	Const	CS PB	2015-16	167	Maharashtra	Palghar	Palghar	Rajendra Dhedyia	MMCT	VR-ST	41	M			ROB	Virar - Valtema station. - providing 4 lanes ROB in lieu of L.C. No.41 at Km.6/1/18-20	12.9	63.56			13.5838	0	2	Y	Y	Mar-26	Mar-26	Y
13	WR	Const	Rly Cost - PB	2018-19	171	Maharashtra	Mumbai	Mumbai	Rahul Shewale	MMCT	CCG-VR	DDR Tlak ROB.10/9-10	M			ROB	Dadar- Regirdering of Road over bridge at Km 10/9-10	13.447	0			0	0	2	N	Y	Dec-26	Dec-26	Y
14	WR	Const	Rly Cost - PB	2018-19	166	Maharashtra	Mumbai	Mumbai	Rahul Shewale	MMCT	CCG-VR	EPB- ROBkm 8/15 - 9/1	M			ROB	Elphinstone Road- Regirdering of Road over bridge at km 8/15-9	10.7	0			0	0	2	N	Y	Nov.26	Nov.25	Y
15	WR	Const	CS PB	2017-18	195	Maharashtra	Dhulia	Nandurbar	Heena Gavit	MMCT	UDN-JL	103	M			ROB	Dondache-Vikhran Road over bridge in lieu of LC No.103	18.59	18.59			0	0	0	Y	Y	26-Mar	26-Oct	Y
16	WR	Const	Rly Cost - PB	2013-14	156	Gujrat	Rajkot	Porbandar	Ramesh bhai Dhanduk	BVP	RJT-SMNH	61	M			ROB	Virpur-Jetalar - Road over bridge in lieu of level crossing No.61	23.525	0			5.7623	0	5	N	Y	Completed	Completed	Y
17	WR	Const	CS PB	2015-16	170	Gujrat	Ahmedabad	Gandhinagar	AMIT SHAH	ADI	ADI-VG	22/A	M			ROB	Ahmedabad - Viramgam Section Construction of 4 lane ROB in lieu of LC No.22/A	22.409	22.4085			11.5196	0	2	Y	Y	Completed	Completed	Y

18	WR	Const	CS PB	2016-17	181	Madhya Pradesh	Jhabua	Jhabua	Guman Singh Damor	RTM	GDA-RTM	81	M			ROB	Monwari- Ratlam - Road over bridge in lieu of level crossing No. 81	9.844	9.757			8.844	1.077	1	Y	Y	Completed	Completed	Y
19	WR	Const	Rly Cost - PB	2017-18	193	Gujarat	Anand	Anand	PATEL MITESH RAMESHBHAI (BAKABHAI)	BRC	ANND-CBY	51	M			ROB	Anand-Khambat-2 lane Road over bridge in lieu of LC No.51	9.28	16.94			7.858	0	0	Y	Y	Completed	Dec-26	Y
20	WR	Const	CS PB	2017-18	192	Gujarat	Surendranagar	Surendranagar	Dr. Munjagara mahendra bhai	RJT	VG-OKHA	72	M			ROB	Than-Lakhmachi -4 lane Road over bridge in lieu of LC No.72	15.112	23.262			7.967	1.096	4	Y	Y	Completed	Completed	Y
21	WR	Const	Rly Cost - PB	2017-18	196	Madhya Pradesh	Ujjain	Ujjain	Anil Firojya	RTM	RTM-NAD	103	M			ROB	Nagda yard -2 lane Road over bridge in lieu of LC No.103 KM-694/32-34	20.784	5.43			10.347	0.628	1	Y	Y	Completed	Dec-26	Y
22	WR	Const	CS PB	2020-21	215	Gujarat	Vadodara	Chhotaudapur	Geetaben Rathwa	BRC	MYGL - DB	19X	M			ROB	Miyagam-Dabholi Section:-Elimination of LC No.19X near Dabholi station at Km 30/8-9 by providing four lane Road Over Bridge.	13.3	45.6			12.84	1.96	3.5	Y	Y	Completed	Completed	Y
23	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	BRC-GER	238	M			ROB	Vadodara- Geratpur Section : Elimination of LC No. 238 at Km 401/24-26 by providing Road Over Bridge	39.93	0			0	0.037	1	N	N	Dec.26	Dec.26	Y
24	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Vadodara	Kheda	Devusinh Chauhan	BRC	BRC-GER	267	M			ROB	Vadodara- Geratpur Section : Elimination of LC No. 267 at Km 441/16-18 by providing Road Over Bridge	39.84	0			0	0.095	1	N	N	Jan.27	Jan.27	Y
25	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Vadodara	Kheda	Devusinh Chauhan	BRC	BRC-GER	271	M			ROB	Vadodara- Geratpur Section : Elimination of LC No. 271 at Km 445/10-12 by providing Road Over Bridge	39.84	0			0	0.107	1	N	N	Jan.27	Jan.27	Y
26	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Vadodara	Kheda	Devusinh Chauhan	BRC	BRC-GER	278	M			ROB	Vadodara- Geratpur Section : Elimination of LC No. 278 at Km 455/20-22 by providing Road Over Bridge	37.998	0			0	0.0727	1	N	N	Feb.27	Feb.27	Y
27	WR	Const	CS PB	2023-24	221	Maharashtra	Mumbai	Bardoli	Prabhu bhai Vashava	MMCT	UDN-JL	24	M			ROB	Udhna-Ukai Songhad section:- Proposed 4 lane Road over bridge in lieu of LC No. 24 at Km 29/12-13	54.377	54.38			0	0	0.1	Y	N	Mar.27	Mar.27	Y
28	WR	Const	Rly Cost - PB	2023-24	222	Gujarat	Ahmedabad	Surendranagar	Mahendra Munjajara	ADI	MSH-VG	64	M			ROB	Maheasana - Virangam section - Elimination of LC No. 64 at Km 61/2-2 by providing four lane ROB on cost sharing basis.	29.014	0			0	0	0.1	N	N	Dec.26	Dec.26	Y
29	WR	Const	CS PB	2023-24	220	Gujarat	Valsad	Valsad	K. C. Patel	MMCT	VR - ST	72	M	DFCCIR		ROB	Virar-Surat section: Providing ROB in lieu of LC NO 72 between Sanjan & Bhilad at Km 157/28-30.	22.431	22.4312			0	0	1	Y	N	Mar-28	Mar-28	N
30	WR	Const	CS PB	2023-24	220	Gujarat	Palghar	Palghar	Rajendra Dhedya	MMCT	VR - ST	44	M	DFC/MRV CIIR		ROB	Virar-Surat section: Providing ROB in lieu of LC NO 44 between between Saphale & Kelve Road at Km 80/16-18.	20.503	20.503			0	0	1	Y	N	Mar-28	Mar-28	N
31	WR	Const	CS PB	2023-24	220	Gujarat	Navsari	Navsari	C R patil	MMCT	VR - ST	121	M	DFCCIR		ROB	Virar-Surat section: Providing ROB in lieu of LC NO 121 between Hansapore & Gandhi Smriti at Km 232/2-4	22.783	22.7834	38.67	38.67	0	0	1	Y	N	Dec-28	Dec-28	Y
32	WR	Const	CS PB	2023-24	220	Gujarat	Palghar	Palghar	C R patil	MMCT	VR - ST	132	M	DFCCIR		ROB	Virar-Surat section: Providing ROB in lieu of LC NO 132 between Navsari & Marol at Km 243/24-16	21.021	21.0208	38.67	38.67	0	0	1	Y	N	Dec-28	Dec-28	Y
33	WR	Const	CS PB	2023-24	220	Gujarat	Bhavnagar	Bhavnagar	Smt. Bhariben Shiyal	BVP	DLJ - BVC	220	M			ROB	Bhavnagar division: Construction of ROB in lieu of Manned LC No. 220 at Km 168/5-6 on Surendranagar-Bhavnagar section.	20.417	35.3			0	0	1	Y	N	Dec.26	Dec.26	Y

34	WR	Const	CS PB	2023-24	222	Madhya Pradesh	Nimach	Mandsor	Sudheer Gupta	RTM	CNA-RTM	120	M			ROB	Chanderiya - Ratlam section - Construction of 2 lane ROB in lieu of LC No. 120 Km 241.07 - 39	16.764	16.764				0	0	0.1	Y	N	Mar.26	Mar.26	Y
35	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Anand	Anand	Miteshbhai Patel	BRC	BRC -GER	248	M			ROB	Vadodara-Geratpur Section - Elimination of LC No.248 at Km 4186-8 by providing Road Over Bridge	37.974	0				0	0.0995	1	N	N	Jun.27	Jun.27	Y
36	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Anand	Anand	Miteshbhai Patel	BRC	BRC -GER	257	M			ROB	Vadodara-Geratpur Section - Elimination of LC No.257 at Km 426/19-20 by providing Road Over Bridge	37.7	0				0	0.1002	1	N	N	Mar.27	Mar.27	Y
37	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Kheda	Kheda	Devusinh Chauhan	BRC	BRC -GER	268	M			ROB	Vadodara-Geratpur Section - Elimination of LC No.268 at Km 4432-4 by providing Road Over Bridge	37.942	0				0	0	1	N	N	Dec.26	Dec.26	N
38	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Kheda	Kheda	Devusinh Chauhan	BRC	BRC -GER	270	M			ROB	Vadodara-Geratpur Section - Elimination of LC No.270 at Km 444/0-2 by providing Road Over Bridge	37.94	0				0	0.052	1	N	N	May.27	May.27	Y
39	WR	Const	CS PB	2023-24	220	Gujarat	Anand	Anand	Miteshbhai Patel	BRC	ANND - GDA	20	M	NA		ROB	Anand-Godhra Section - Elimination of LC No.20 at Km 19/4-5 by providing Road Over Bridge	18.848	18.848	-	-		0	0	1	Y	Y	Dec.28	Dec.28	N
40	WR	Const	CS PB	2023-24	220	Gujarat	KHEDA	KHEDA	Devusinh Chauhan	BRC	ANND - GDA	42	M			ROB	Anand-Godhra Section - Elimination of LC No.42 at Km 37/13-14 by providing Road Over Bridge	18.849	18.8485				0	0	0.5	Y	Y	Dec.28	Dec.28	N
41	WR	Const	Rly Cost - PB	2023-24	222	Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	253	M			ROB	Ratlam Khandwa section-Construction of 2 lane ROB in lieu of LC No.253 at km:497/08-09 between Indore-Rajendra nagar Station	26.032	0	36.40	0	0	0	0	0.6	N	N	Dec.26	Dec.26	Y
42	WR	Const	Rly Cost - PB	2023-24	222	Madhya Pradesh	Panch Mahal	Panch Mahal	Ratansinh Rathod	RTM	GDA-RTM	17	M			ROB	GDA-NDA section - Construction of 2 lane ROB in lieu of LC No.17 at km 489/24-26.	32.364	0				0	0	0.1	N	N	Mar.28	Mar.28	N
43	WR	Const	Rly Cost - PB	2023-24	220	Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	226	M			ROB	Ratlam-Indore-Khandwa section-Construction of 2 lane ROB in lieu of Manned LC No.226 at Km.454 in Fatehabad Chandrawati ganj yard.	23.213	0	51.59	0	0	0	0	1	N	N	Dec.26	Dec.26	N
44	WR	Const	Rly Cost - PB	2023-24	219	Gujarat	Anand	Anand	Miteshbhai Patel	BRC	BRC-GER	251	M			ROB	Vadodara-Geratpur Section - Elimination of LC No.251 at Km 420/24-26 by providing Road Over Bridge	37.974	0				0	0	1	N	N	Dec.26	Dec.26	N
45	WR	Const	CS PB	2023-24	220	Gujarat	Tapi	Bardoli	Parbhubhai Vasava	MMCT	UDN - JL	65	M			ROB	Ukai songadh- Jalgaon section - Elimination of LC no.65 at Km 92/17-93/1 by providing 4 lane Road over bridge	39.573	39.5733				0	0	0.5	Y	N	Dec.28	Dec.28	N
46	WR	Const	CS PB	2023-24	220	Maharashtra	Dhulia	Nandurbar	Heena Gavit	MMCT	UDN - JL	117	M			ROB	Ukai Songhad - Jalgaon section - Proposed 2 lane Road over bridge in lieu of LC. no.117 at Km 217/10-11.	21.234	21.2344				0	0	1	Y	N	Dec.28	Dec.28	Y
47	WR	Const	CS PB	2023-24	220	Maharashtra	Jalgaon	Jalgaon	Unmesh Bhaiyyasaheb Patil	MMCT	UDN - JL	131	M			ROB	Ukai Songhad - Jalgaon section - Proposed 2 lane Road over bridge in lieu of LC. no.131 at Km 242/13-15.	20.131	20.1311				0	0	1	Y	N	Dec.28	Dec.28	Y

48	WR	Const	CS PB	2023-24	220	Maharashtra	Palghar	Palghar	Rajendra Dhedya	MMCT	VR-ST	45	M	DFC/MRV CIR		ROB	Virar-Surat section: Providing ROB in lieu of LC No. 45 between between Saphale & Kelve Road at Km 84/18-20.	11.456	34.3683					0	0	1	Y	N	Dec:28	Mar-28	N
49	WR	Const	CS PB	2023-24	222	Maharashtra	Jalgaon	Jalgaon	Unmesh Bhaiyyasaheb Patil	MMCT	UDN - JL	153	M			ROB	Ukai Songadh- Jalgaon section- Proposed ROB in lieu of LC no. 153 between Chavakheda-Palhti at Km 294/7-5.	19.426	19.4258					0	0	0.1	Y	N	Dec:28	Dec:28	Y
50	WR	Const	CS PB	2023-24	222	Gujrat	Surat	Bardoli	Parbhubhai Vasava	MMCT	UDN - JL	16	M			ROB	Udhna-Ukai Songhad section-Proposed 2 lane Road over bridge in lieu of LC. no.16 at Km 15/12-13	19.606	19.6063	29.06	29.06		0	0	0.1	Y	N	Dec:28	Dec:28	Y	
51	WR	Const	CS PB	2023-24	222	Gujrat	Surat	Bardoli	Parbhubhai Vasava	MMCT	UDN - JL	36	M			ROB	Udhna-Ukai Songhad: Proposed 2 lane Road over bridge in lieu of LC. no.36 at Km 40/14-15	19.351	19.3514	23.02	23.02		0	0	40	Y	N	July 27	July 27	Y	
52	WR	Const	Rly Cost - PB	2023-24	222	Madhya Pradesh	Shajapur	Dewas	Mahendra Singh Solanki	RTM	UJN-BPL	85	M			ROB	Ujjain-Bhopal Section - Construction of 2 lane ROB in lieu of LC No. 85 at Km 170/10-12 at KPP Yard.	39.3	0	55.62	0	0	0	0	0.1	N	N	Oct.26	Oct.26	Y	
53	WR	Const	Rly Cost - PB	2023-24	220	Gujrat	Surat	Palghar	Rajendra Dhedya	MMCT	VR-ST	58	M			ROB	Virar-Surat section: Providing ROB in lieu of LC NO 58 between Daharu road & Ghohar at Km 126/14-16.	42.392	0	0	0	0	0	0	0.5	N	N	Mar-28	Mar-28	N	
54	WR	Const	CS PB	2015-16	163	Gujrat	Surat	Vadodara	Smt. Bhariben Shiyal	BRC	DLJ - BVC	220	M			ROB	Surat - Vadodara Section 4 lane ROB Elimination of Level X-ing No.220	8.6884	18.032			0.0789	0.0386	5	Y	N	Dec 28	Dec 28	N		
55	WR	Const	CS PB	2021-22	217	Gujrat	Ahmedabad	Vadodara	Devusinhi Chauhan	BRC	BRC-GER	265	M			ROB	Vadodara-Geratpur Section- Elimination of Level X-ing No. 265 between Anand-Kanjli Boryani at Km. 439/0-2 by providing two lane Road Over Bridge	17.5	17.5				0	0	0	Y	Y	Dec.28	Dec.28	N	
56	WR	Const	CS PB	2021-22	217	Gujrat	Ahmedabad	Vadodara	Devusinhi Chauhan	BRC	BRC-GER	272	M			ROB	Vadodara-Geratpur Section- Elimination of Level X-ing No. 272 between Uarsanda-Nadiad at Km. 446/25-28 by providing two lane Road Over Bridge	17.5	17.5				0	0	0	Y	Y	Dec.28	Dec.28	N	

57	WR	Const	CS PB	2021-22	217	Gujrat	Ahmedabad	Vadodara	Ratansinh Rathod	BRC	ANND - GDA	65	M				ROB	Anand-Godhara Section:-Elimination of Level X-ing No. 65 between Vavdi Khurd-Godhra at Km. 74/7-8 by providing two lane Road Over Bridge (ROB)	17.5	17.5					6.1	15	4	Y	Y	Dec.28	Dec.28	Y
58	WR	Const	Rly Cost - PB	2020-21	218	Gujrat	Panchmahal	Panchmahal	Rajpalsinh Jadav	BRC	BRC-GDA	38	M				ROB	Vadodara-Godhara Section:-Elimination of Level X-ing No. 38 on Golden Quadrilateral Route by providing Two lane Road Over Bridge.	36.834	0					0	0	0.5	N	N	Dec.28	Dec.28	N
59	WR	Const	Rly Cost - PB	2020-21	218	Gujrat	Vadodara	Vadodara	Hemang Joshi	BRC	BRC-GDA	12	M				ROB	Vadodara-Godhara Section:-Elimination of Level X-ing No.12 at Km 41/3/4-16 on Golden Quadrilateral Route by providing Two lane ROB.	35.806	0					0	0	2	N	N	Dec.28	Dec.28	N
60	WR	Const	Rly Cost - PB	2020-21	218	Gujrat	Vadodara	Vadodara	Hemang Joshi	BRC	BRC-GDA	18	M				ROB	Vadodara-Godhara Section:-Elimination of Level X-ing No.18 at Km 42/4/12-14 on Golden Quadrilateral Route by providing Two lane ROB.	35.806	0					0	0	2.4	N	N	Dec.28	Dec.28	N
61	WR	Const	Rly Cost - PB	2020-21	218	Gujrat	Bharuch	Bharuch	Mansukhbhai D Vasava	BRC	ST-BRC	191	M				ROB	Surat-Vadodara Section:-Elimination of Level X-ing No. 191 at Km 344/22-24 on Golden Quadrilateral Route by providing Two lane Road Over Bridge.	39.67	0					0	0	2	Y	Y	Dec.28	Dec.28	N
62	WR	Const	Rly Cost - PB	2023-24	219	Gujrat	Anand	Anand	Miteshbhai Patel	BRC	BRC-GER	258	M				ROB	Vadodara-Geratpur Section:- Elimination of LC No.258 at Km 428/20-22 by providing Road Over Bridge	37.942	0					0	0	1	N	N	Dec.28	Dec.28	N
63	WR	Const	CS PB	2023-24	221	Gujrat	Kheda	Kheda	Devusinh Chauhan	BRC	ANND-GDA	33	M				ROB	Anand-Godhara Section:- Elimination of LC No.33 at Km 30/1-2 by providing two lane Road Over Bridge	18.462	18.4619					0	0	0.5	Y	N	Dec.28	Dec.28	Y
64	WR	Const	CS PB	2022-23	221	Gujrat	Kheda	Kheda	Devusinh Chauhan	BRC	ANND-GDA	44	M				ROB	Anand-Godhra Section:- Elimination of LC No.44 at Km 39/15-40/1 by providing 2 lane Road Over Bridge	16.629	16.6291					0	0	0.5	Y	N	Dec.28	Dec.28	Y
65	WR	Const	Rly Cost - PB	2023-24	222	Gujrat	Kheda	Kheda	Devusinh Chauhan	BRC	BRC-GER	282	M				ROB	Vadodara-Geratpur Section:- Elimination of LC No.282 at Km 459/12-14 by providing Road Over Bridge	42.38	0					0	0	0.9	N	N	Dec.28	Dec.28	N
66	WR	Const	Rly Cost - PB	2023-24	222	Gujrat	Kheda	Kheda	Devusinh Chauhan	BRC	BRC-GER	287	M				ROB	Vadodara-Geratpur Section:- Elimination of LC No.287 at Km 464/10-12 by providing Road Over Bridge	42.38	0					0	0	0.9	N	N	Dec.26	Dec.26	N
67	WR	Const	Rly Cost - PB	2023-24	222	Gujrat	Kheda	Kheda	Devusinh Chauhan	BRC	BRC-GER	289	M				ROB	Vadodara-Geratpur Section:- Elimination of LC No.289 at Km 465/24-26 by providing Road Over Bridge	42.38	0					0	0	0.9	N	N	Dec.26	Dec.26	N
68	WR	Const	Rly Cost - PB	2024-25		Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	243	M	NA			ROB	Ratlam-Khandwa Section - Construction of 2 lane ROB in lieu of LC No. 243 Km. 490/05-08 at UMRF Yard.	39.6	0	21.73	31.22	0	0	0	3	N	N	Mar-27	Mar-27	N	
69	WR	Const	CS-LB	2024-25		Madhya Pradesh	Sehore	Bhopal	Pragya Thakur	RTM	UJN-BPL	108	M	NA			ROB	Ujjain- Bhopal Section - Construction of 2 lane ROB in lieu of LC No. 108 at KM 212/14-16 at PUD Yard.	17.46	17.46	27.05	30.17	0	0	0	3	Y	N	Mar-27	Mar-27	Y	
70	WR	Const	CS-LB	2024-25		Madhya Pradesh	Mandsor	Mandsor	Sudheer Gupta	RTM	CNA-RTM	157					ROB	Chanderiya-Ratlam Section - Construction of 2 lane ROB in lieu of LC No. 157 Km: 304/31-33 at DLD Yard.	44.86	0					0	0		N	N	Mar-27	Mar-27	N
71	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 117	NA	NA			ROB	Provision of 06 Nos of ROB's in Kosamba- Umarpada section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	43.55	0	0	0	0		NA	N	July 2027	July 2027	N	
72	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 119	NA	NA			ROB	Provision of 06 Nos of ROB's in Kosamba- Umarpada section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	7.25	0	0	0	0		NA	N	July 2027	July 2027	N	
73	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 120	NA	NA			ROB	Provision of 06 Nos of ROB's in Kosamba- Umarpada section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	7.25	0	0	0	0		NA	N	July 2027	July 2027	N	

74	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 122	NA	NA		ROB	Provision of 06 Nos of ROB in Kosamba- Umrapda section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	7.25	0	0	0		NA	N	July 2027	July 2027	N
75	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 125	NA	NA		ROB	Provision of 06 Nos of ROB in Kosamba- Umrapda section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	7.25	0	0	0		NA	N	July 2027	July 2027	N
76	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhubhai Vasava	BRC	KSB-UMPD	ROB 127	NA	NA		ROB	Provision of 06 Nos of ROB in Kosamba- Umrapda section in lieu of Existing Roads in detour section Nos. 117, 119, 120, 122, 125 & 127	100	0	7.25	0	0	0		NA	N	July 2027	July 2027	N
77	WR	Const	CS	2024-25		Gujrat	Surendranagar	Surendranagar	Chandubhai Shihora	RJT	SUNR-RJT	69	NA	NA		ROB	Rajkot Division:- Providing ROB in lieu of LC No 69 at Km 668/0-1 (Bt. SUNR-RJT section/2 lanes).	30.6	30.6	-	-	0	0	0	Y	y	-	-	N
78	WR	Const	CS	2025-26		Madhya Pradesh	Khargone	Kasrawad	Gyaneswar Patil	RTM	RTM-KNW	274	NA	NA		RUB	Ratlam - Khandwa section - Construction of 2 lane ROB in lieu of LC No. 274 at Km: 572/14-15 at OM yard.	18.14	18.14	-	-	0	0.2	5	Y	y	Dec-27	Dec-27	Y
79	WR	Const	CS	2025-26		Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	270	M	NA		ROB	Ratlam - Khandwa section - Construction of 2 lane ROB in lieu of LC No. 270 at Km: 558/15-559/01.	19.46	19.46	-	-	0	0.2	10	Y	y	December-27	Dec-27	N
80	WR	Const	PB	2025-26		Madhya Pradesh	Ujjain	Ujjain	Akash Mewadi	RTM	INDB-UJN	7	M	NA		ROB	Indore-Dewas-Ujjain Section - Construction of 2 lane ROB in lieu of LC No. 07 at Km 07/19-21 between Vikram Nagar-Karchha stations.	18.45	18.45	8.34	24.56	0	5	5.00	Y	Y	June-26	Y	Y
81	WR	Const	PB	2025-26		Madhya Pradesh	Nimach	Mandsor	Sudheer Gupta	RTM	CNA-RTM	125	M	NA		ROB	Chanderiya-Ratlam Section - Construction of 2 lane ROB in lieu of LC No. 125 Km: 247/03-05 between NMH-HKL stations.	18.79	18.79						Y				N
82	WR	Const	CS	2025-26		Madhya Pradesh	Dewas	Dewas	Mahendra Singh Solanki	RTM	INDB-UJN	31	M	NA		ROB	Indore-Dewas-Ujjain Section - Construction of 2 lane ROB in lieu of LC No. 31 at Km 43/01-03.	18.43	18.43	-	-	0	0		Y				N
83	WR	Const	CS	2025-26		Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	INDB-UJN	50	M	NA		ROB	Indore-Dewas-Ujjain Section - Construction of 2 lane ROB in lieu of LC No. 50 at Km 67/09-11.	18.71	18.71	18.85	21.69	0	0	5	Y	y	April-27	NA	N
84	WR	Const	CS	2025-26		Madhya Pradesh	Shajapur	Dewas	Mahendra Singh Solanki	RTM	MKC-DWX	1	M	NA		ROB	Maksi-Dewas Section - Construction of 2 lane ROB in lieu of LC No. 1 at Km 02/06-08.	18.79	18.79	18.79	18.79	0	2	5	Y	Y	May-27	NA	N
85	WR	Const	PB	2025-26		Madhya Pradesh	Ujjain	Ujjain	Jitendra Uday Singh Pandya	RTM	CNA-RTM	210X	M	NA		ROB	Ratlam-Khandwa Section - Construction of 2 lane ROB in lieu of LC No. 210X Km: 421/6-7 at BNG Yard.	18.79	18.79	-	-	0	5	5	Y	Y	Mar-27	Apr-27	N
86	WR	Const	PB	2025-26		Madhya Pradesh	Ratlam	Ratlam	Anita Nagarsingh Chouhan	RTM	CNA-RTM	192	M	NA		ROB	Chanderiya-Ratlam Section - Construction of 2 lane ROB in lieu of LC No. 192 Km: 372/37-39 between DHWS-RTM section.	18.49	18.49	-	-	0	5	5	Y				N
87	WR	Const		2025-26		Madhya Pradesh	Khargone	Kasrawad	Gyaneswar Patil	RTM	RTM-KNW	273	M	NA		ROB	Ratlam - Khandwa section - Construction of 2 lane ROB in lieu of LC No. 273 at Km: 567/15-16.	19.46	19.46	-	-	0	0.2	5	Y	Y	Dec-27	-	N
88	WR	Const	Rly Cost - PB	2024-25		Madhya Pradesh	Ratlam	Ratlam	Mathuralal Damar	RTM	RTM	ROB-289				ROB	Ratlam - Rebuilding of ROB no 289 at Ratlam yard.	33.4	0			0	0	0	N		Mar'27	Mar'27	N
89	WR	Const	Rly Cost - PB	2024-25		Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	268	M	NA		ROB	Ratlam-Khandwa Section - Construction of 2 lane ROB in lieu of LC No. 268 at Km: 549/05-06.	19.47	19.47	-	-	0	0	5	Y	Y	Mar'27	Mar'27	N
90	WR	Const	Rly Cost - PB	2017-18	197	Gujrat	Sabarkantha	Sabarkantha	RATHOD DIPSIINH SHANKARSINH	ADI		117 X				RUB	Ahmedabad Division - Elimination of level crossings by road under bridges (19 Nos) (For 04 LCs executed by Const.)								N	N	Completed	Completed	Y
The work is being coordinated by the R&B Department, Nadiad, based on layouts submitted by the consultant, with a joint meeting with EE, R&B Nadiad done for preparation of the detailed estimate and joint inspection scheduled by 12.05.2024.																													
91	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Chhotaudapur	Ramsingh Patayabhai Rathwa	BRC	DB -TBA	9	M			RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
92	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Chhotaudapur	Ramsingh Patayabhai Rathwa	BRC	DB -TBA	10				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
93	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Chhotaudapur	Ramsingh Patayabhai Rathwa	BRC	DB -TBA	14				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
94	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Chhotaudapur	Ramsingh Patayabhai Rathwa	BRC	DB -TBA	18				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
95	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Chhotaudapur	Ramsingh Patayabhai Rathwa	BRC	DB -TBA	18A				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
96	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB -TBA	21				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
97	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB -TBA	22				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
98	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB -TBA	24				RUB	Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y

99	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB - TBA	24A				RUB	Dabhoi-Samlaya (BG) Section: Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
100	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB - TBA	24B				RUB	Dabhoi-Samlaya (BG) Section: Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
101	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB - TBA	32				RUB	Dabhoi-Samlaya (BG) Section: Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Dec 27	Dec 27	Y
102	WR	Const	Rly Cost - PB	2018-19	228	Gujrat	Vadodara	Vadodara	Ranjanaben Bhatt	BRC	DB - TBA	36				RUB	Dabhoi-Samlaya (BG) Section: Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	100%	0		0	0	-	-	N	N	Jun 28	Nov 27	Y
103	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	3	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
104	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	4	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
105	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	5	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
106	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	6	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	N	Mar-28	Mar-28	Y
107	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	7	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	N	Mar-27	Mar-27	Y
108	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	9	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
109	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	10	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
110	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	13	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
111	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	16	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
112	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	18	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
113	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	22	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	N	Mar-28	Mar-28	Y
114	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	23	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
115	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	26	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
116	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	28	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Mar-27	Mar-27	Y
117	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	29	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y
118	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	31	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	N	Mar-28	Mar-28	Y
119	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	33	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	N	Mar-28	Mar-28	Y
120	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	34	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	70	NA	Y	Oct-26	Oct-26	Y

121	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	36	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	N	Mar-26	Mar-27	Y
122	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	45	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-27	Mar-27	Y
123	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	46	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-27	Mar-27	Y
124	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 54	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-27	Mar-27	Y
125	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 56	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-27	Mar-27	Y
126	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 84	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	N	Mar-28	Mar-28	Y
127	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 97	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	N	Mar-28	Mar-28	Y
128	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 99	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-28	Mar-28	Y
129	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 100	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Oct-26	Oct-26	Y
130	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 104	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-27	Mar-27	Y
131	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 115	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-28	Mar-28	Y
132	WR	Const	Rly Cost - PB	2024-25	106	Gujrat	Surat	Bardoli	Prabhuhai Vasava	BRC	KSB - UMPD	RUB No. 129	NA	NA		RUB	Vadodara Division- Provision of 30 Nos of RUBs in Connection with Kosamba- Umapada gauge conversion project	3.85	0		0	0	0	0	70	NA	Y	Mar-28	Mar-28	Y
133	WR	Const	Rly Cost - PB	2025-26		Gujrat	Rajkot	Rajkot west	Dr. Darshita Shah	BVP	RJT-JLR	76	M	NA		ROB	Rajkot-Jetalsar Section - Raising of Existing ROB No.76 A at Km 10/3-4 by rebuilding to eliminate the vertical infringement on Railway track.	32.005	0		0	0	0	0	0	NA	Y	Mar-28	Mar-28	N
134	WR	Const	Rly Cost - PB	2025-26		Gujrat	Surendranagar	Limbdi	Dr. Mahendra Munjapara	BVP	SUNR-BVP	132	M	NA		ROB	Surendranagar-Bhavnagar Section - Raising or Existing ROB near Limdi at Km. 27/9 - 28/1 for raising girder bottom to increase clearance.	15.85	0		0	0	0	0	0	NA	Y	Mar-28	Mar-28	N
135	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	33	M	NA		ROB	Mumbai Division- Bardoli-Madhi Section - Proposed two lane Road Over bridge in lieu of LC no.33 at Km 36/18-20.	26.42	26.42		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
136	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	23	M	NA		ROB	Bardoli-Gangadhara Section - Proposed two lane Road over bridge in lieu of LC. no.23 at Km 25/17-19.	24.7	24.7		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
137	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	14	M	NA		ROB	Udhna-Ukai Songhad Section - Proposed two lane Road over bridge in lieu of LC. no.14 at Km 13/09-10.	24.4	24.4		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
138	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	18	M	NA		ROB	Chalthan-Gangadhra Section - Proposed two lane Road Over bridge in lieu of LC no.18 at Km 20/4-5.	24.99	24.99		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
139	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	12	M	NA		ROB	Udhna-Chalthan Section - Proposed two lane Road Over bridge in lieu of LC no.12 at Km10/5-7.	24.68	24.68		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
140	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	35	M	NA		ROB	Bardoli-Madhi Section - Proposed two lane Road over bridge in lieu of LC. no.35 at Km 39/13-11.	24.98	24.98		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
141	WR	Const	Rly Cost - PB	2025-26	107	Gujrat	Surat	Bardoli	Prabhuhai Vasava	MMCT	UDN-JL	13	M	NA		ROB	Chalthan-Gangadhra Section - Proposed two lane Road over bridge in lieu of LC. no.13 at Km 13/07-06.	24.8	24.8		0	0	0	0	0	NA	Y	Dec-28	Dec-28	N
142	WR	Const	CS	2025-26		Gujrat	Bhavnagar	Bhavnagar	Smt. Nimuben Bambhaniya	BVP	SUNR-DLJ	185				ROB	Surendranagar - Dhola section: Construction of ROB two lane in lieu of Manned interlocked LC No. 185 at Km 120/6-7	19.42	19.42	-	0	0	0	0	0	Y	Y	Mar-28	Mar-28	N
143	WR	Const	CS	2025-26		Madhya Pradesh	Ratlam	Jhabua	Anita Nagar Singh Chauhan	RTM	CNA-RTM	190				ROB	Chanderiya-Ratlam Section - Construction of 4 lane ROB in lieu of LC No. 190 Km: 370/33-35 at DMS/5 Yard.	29.42	29.42	-	0	0	0	0	0	Y	Y	Mar-28	Mar-28	N
144	WR	Const	CS	2025-26		MADHYA PRADESH	Ujjain	Ujjain	Anil Firojiya	RTM	NAD-UJN	21				ROB	Nagda-Ujjain Section - Construction of 2 lane ROB in lieu of LC No. 21 at Km 42/24-26 at NAG Yard.	21.33	21.33	-	0	0	0	0	0	Y	Y	June-28	June-28	N
145	WR	Const		2025-26		Madhya Pradesh	Indore	Indore	Shankar Lalwani	RTM	RTM-KNW	266	M	NA		ROB	Ratlam - Khandwa section - Construction of 2 lane ROB in lieu of LC No. 266 at Km: 537/11-12.	18.87	18.87							Y				N

IMPORTANT- If a work is sanctioned involving more than one ROB/Subway, then details of EACH ROB/Subway should be given SEPARATELY

IMPORTANT- DO NOT MERGE CELLS IN ANY COLUMN & ROW

COLUMN 31 & 32 - PROGRESS SHOULD BE ENTERED IN MULTIPLE OF 5 e.g. 5%, 25%, 95%, 100%

COLUMN 37 - FOR COMPLETED WORKS (RLY/APPROACH PORTION) , MENTION CLEARLY MONTH & YEAR OF COMPLETION IN DETAILED REMARKS COLUMN

Month -April

RC-6 (PH30)

If GAD Approved (Month/Year)	Detailed Estimate Sanctioned (Y / N)	If D/E sanctioned (Month/Year)	Tender Awarded (Y / N)	If Tender Awarded (Month/Year)	Land Acquisition Registered or Not. (Y/N)	WORK HELD UP DUE TO SPECIFIC REASON (Land Acquisition, Public Protest, Court Case, Consent of Closure, Finalization of Alignment by State)	% Progress of Rly Portion	% Progress of Approaches	Executing Agency (Railway portion)	Executing Agency (Approach Portion)	Type of Road (NH,SH,MDR,ODR,MR,VR)	Whether ROB/RUB /LUS Feasible or Not (Y/N)	REMARKS - Reason for the Delay in approval of GAD, sanction of D.E., Completion of Bridge Proper & Approach FOR COMPLETED WORKS (RLY / APPROACH) - MENTION CLEARLY MONTH & YEAR OF COMPLETION	LC Clause- Yearbooker Applicable (Y/N/A)	LATITUDE of ROB/RUB location	LONGITUDE of ROB/RUB location	Cost Sharing Work Revised to RAILWAY COST (Yes/No)	Block section	Rly km	Gauge	Target 2025-27
26a	27	27a	28	28a	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45
Jan-2019	Y	Mar-2026	Y		N		100%	90%	WR Constr.	State Govt.	MDR	Y	Detailed estimate has been sanctioned on 14-03-2020 amounting to Rs.63.86 Crs. with Cost sharing between Railway and Municipal Corporation. Tender for construction of ROB (Railway portion) has been awarded. Work of diversion of level crossing completed. Railway Portion - completed on 26.04.2025. Approach portion work is being done by Municipal Corporation. 14 out of 16 piers of viaduct completed. Casting girders is in progress. RE wall under construction. Land pertains to BSF is under process for acquisition by State Govt. Remaining work will be completed after completion of land acq.	Y	70°06'20.3"E	23°05'03.4"N		GIM-NBVJ		Jun-26	
Sept-2014	Y	Feb-2026	Y		N		100%	100%	WR Constr.	State Govt.			ROB completed. Commissioned, in April 2024	Y	72°52'20.0"E	21°09'41.3"N					
Y	Y		Y		N		100%	100%	WR Constr.	State Govt.	MDR	Y	ROB completed. Commissioned in Nov-23	Y	74°37'51.8"E	24°49'55.6"N					
Oct-2018	Y	Jan-2020	Y		N		100%	80%	WR Constr.	State Govt.	MDR	Y	Rly Portion- completed by S&C on 29.10.21. Approach portion- PWD MP, approx 60% work completed. All piers, girders and slab of approach casted. RE walls erected, erection work is in progress.	Y	75°22'54.5"E	23°27'46.0"N					
Y	Y	-	Y		N		100%	100%	MRIDCL	MRIDCL		Y	ROB completed & open for traffic. ROB commissioned in Jan. 2023.	Y							
Y	Y	-	Y				100%	100%	WR Constr.	State Govt.	ODR	Y	ROB commissioned in Jan. 2023.	Y				VG-SIOB	563/8-9		Completed
Y	Y	-	Y				100%	100%	WR Constr.	State Govt.	ODR	Y	ROB commissioned in Dec. 2023.	Y				MSH-VG	3/9-4/0		Completed
Y	Y	-	Y				100%	100%	WR Constr.	State Govt.	SH	Y	ROB commissioned in Dec.2023.	Y				PNU-SIOB	71/1-2		Completed
Y	Y	-	Y		Y		100%	100%	WR Constr.	State Govt.	MR	Y	ROB commissioned in Dec.2023.	Y				ADI-KDBM	396/5-6		Completed
Mar-2019	Y	Sep-20	Y				42%	15%	MRIDCL	MRIDCL	VR	Y	Work being executed by MRIDCL. Steel girders reached at site. Land Acquisition for ROB completed. Civil work is in progress	Y	72°48'41.2"E	19°27'30.0"N					
Mar-2019	Y	Sep-20	Y				42%	15%	MRIDCL	MRIDCL	VR	Y	Work being executed by MRIDCL. Steel girders reached at site. Land Acquisition for ROB completed. Civil work is in progress	Y	72°48'41.2"E	19°27'30.0"N					
Mar-20	Y	Aug-20	Y		N		97%	79%	MRIDCL	PWD	MDR	Y	Bridge proper - civil work upto pier cap completed. 1st bow using concrete piling completed. Side shifting work in progress. 2nd span fabrication and assembly work in progress. Approach Portion - Viaduct work of both side in progress. 5 span RCC girder launching Balance in Viaduct portion (girder casting completed). One side RE	N	72°48'42.3"E	19°28'11.2"N					
-	Y	-	Y		Y		40%	45%	MRIDCL	MRIDCL	SH	Y	Sub structure work in progress Work to be dropped from IRPSM, as work Being executed by MRIDC at the full cost of MCGM.	No LC							
-	Y	-	Y		Y		2%	2%	MRIDCL	MRIDCL	SH	Y	Dismantling of the existing bridge of WR span completed & CR span is in progress.	Y							
43617	Y	43663	Y		N		47%	7%	MRIDCL	MRIDCL	MR	Y	• Work is being executed by MRIDCL. But MRIDCL applied for PCE sanction for LC gate closure without ROB due to hurdles created by local inhabitants and ROB plan was cancelled due to public agitation. • Now RUB with air pushing method is sanctioned and GAD Approved by Division. • RUB work is executed by division and LOA awarded for RUB work on 02.05.2024. • Thrust bed Casting completed, Bottom slab casting completed for RCC boxes.	Y	72°53'43.3"E	21°09'35.9"N					
Y	Y	-	Y		Y		100%	100%	WR Constr.	WR Constr.	SH	Y	Work is physically completed in all respect for Railway & Approach portion.	Y				RJT-SMNH			Completed
Y	Y	-	Y		Y		100%	100%	WR Constr.	State Govt.	SH	Y	ROB commissioned in Mar-2025.	Y				ADI-VG			Completed

Y	Y	-	Y			100%	100%	WR Constn.	State Govt.	MDR	Y	Status of Rly Portion: Completed. Progress of Rly portion - 100%. Status of Approaches: Tender awarded (14.44 Crs) Progress - 100%. Exp up to Mar'25-23.00 Cr. . Exp during 2025-26 up to July'25- 0.00 Cr. Cost-sharing amount yet to be received from the State Govt. Letters written to CE/PWD/Br. Const. /Bhopal dtd. 12.07.21, 23.10.23, 02.05.24, 10.08.24, 23.10.24, 03.01.25 & 07.05.25. TDC:-Railay Portion Completed in Mar-2024 Approach Portion Completed in July 2025	Y								
-	Y	August-2018	Y		Y	100%	92%	WR Constn.	State Govt.		Y	The work completed & final bill passed. Railway Portion Completed. Work of approaches is balance which is being executed by state govt.R&B TDC: Approach portion JUNE -2026	Y	22 32678	72 630624		PTD-CBY	51/5-6	BG		Dec-26
Y	Y	-	Y		Y	100%	100%	WR Constn.	State Govt.	ODR	Y	The work Completed and ROB Commissioned	Y				VG-OKHA			Completed	
Oct-2018	Y	January-2020	Y		Y	100%	10%	WR Constn.	State Govt.	ODR	Y	Railway portion- completed by S&C on 15.12.23. Approaches by-MP PWD, 5% Complete. Land acquisition in progress with SDM-Nagda. Approach portion tender awarded. TDC - Dec - 26	Y								
Y	Y	-	Y			100%	100%	WR Constn.	State Govt.	SH	Y	New work has been sanctioned in Pink Book 2020-21. Detailed estimate sanctioned. The four lane ROB executed in two phases. Phase 1- Construction of two lane ROB and commissioning the same. After that LC 19X closed. and 2nd two lane ROB also commissioned. Approach portion completed by DEC 2025	Y	22 133348	73 403588		KV-DB	30/8-9	NG/GC		
March-2024	Y	March-2024	Y		Y	0%	0%	WR Constn.	WR Constn.	ODR	Y	Work has been sanctioned for financial year 2023-24. Construction of complete ROB with approaches to be done by Railway. GAD approved from construction and division and now at design section for approval. Special Railway Project notified in Gazette of India on 24.04.2024. LAQ proposal submitted to LAO on dated 29.05.2024. Detailed estimate sanctioned. Acceptance given for the work of construction of ROB and preparation of structural design and drawing work. 1. GAD not signed by Bridge department	N	22°21'27.0"N	73°09'00.8"E		BRC-GER	401/24-26		NA	
May-24	Y	March-2024	Y		Y	0%	15%	WR Constn.	WR Constn.	VR	Y	Work Sanctioned on 100% Railway cost. Work is being executed by WR Const. GAD approved. NOC for LC closure received. Special Railway Project notified in Gazette of India on 24.04.2024. 20F hearing done on 29.03.2025. Award declared and compensation payment is in progress. All Pile foundation, Pile CAP and Piers completed.14 Pier Caps completed out of 19. 9 Girders completed and 2 nos Girders work in progress. Electrical line partly shifted.	N	22°38'03.1"N	72°54'22.9"E		BRC-GER	441/16-18		Jan-27	
May-24	Y	March-2024	Y		Y	0%	2%	WR Constn.	WR Constn.	VR	Y	Work has been sanctioned for financial year 2023-24. Construction of complete ROB with approaches to be done by Railway. GAD approved. NOC for LC closure received. Special Railway Project notified in Gazette of India on 24.04.2024. 20F hearing done on 29.03.2025. Award declared and compensation payment is in progress. 96 Pile foundation completed out of 106. 13 nos Pier Caps completed out of 17. 9 Girders completed and 2 Girders work is in progress. Electrical cables partly shifted & S&T cable not shifted from the location RP 2.	N	22°39'42.4"N	72°53'00.5"E		BRC-GER	445/10-12		Jan-27	
May-24	Y	March-2024	Y	Y	Y	0%	0%	WR Constn.	WR Constn.	VR	Y	Work Sanctioned 06.11.2023 with 100% Railway cost. Work is being executed by WR (S&C) GAD approved on 21.11.24. DE sanctioned. Contract awarded on 06.11.2024 and work is in progress Design & drawing partly approved. LAQ - 20E published. 20 E notification has been issued. 20F hearing done on 29.03.2025 Test pile is completed. TDC - Dec-2026	N	22°44'09.5"N	72°49'18.9"E		BRC-GER	455/20-22		Feb-27	
June-25	N	-	N		Y	0%	0%	Railway	Railway	SH	Y	• GAD of Railway portion approved. • GAD of approach portion submitted to R&B State on 22-07-2025 for approval. • DE prepared and will be sent to finance by 30-09-2025 • Preparation of Land Acquisition plan is in progress and LAQ is in progress by State R&B TDC-Mar 2027	N	302755.943	2338109.557		GGAR-BIY	26/26-28	BG		
Oct-19	Y	-	Y	Y	Y	0%	3%	WR Constn.	WR Constn.		Y	Work allotted to this unit on 17.10-2023. Decision for execution of this work by Railway on single entity basis is received vide letter no. -W/2001 (Single Entity) (Comp No. 196753) dated 02.02.2024. Tri party agreement signed. GAD approved. LA not required. Diversion to be given by providing temporary LC on both sides of existing LC for which is under process. Total 212 piles out of 280 completed. 33 Pile Caps completed out of 42. 1380 mtr retaining wall completed out of 1580 mtr. Pier cap, Pier & approach spans girder casting work is in progress.	N	23°08'31.0"N	72°04'15.9"E		MSH-VG	61/1-2		Dec-26	
-	N	-	N	N		0%	0%	WR Constn.	WR Const.	VR	Y	Consultancy tender awarded on 11.12.2024. Drone & GPS Survey works completed. Alignment plans were approved by local PWD for the proposed location of ROB. GAD uploaded in E-Das on 02.09.2025 with Composite Girders. After Observation from Division and DFCCIL, revised GAD prepared with OWG Girders, approved by field unit & under approval of PWD. DE Under Finance vetting.	N	20°15'11"N	72°52'11"E	No	VR-ST	Kn 157/28-30	BG		
-	N	-	N	N		0%	0%	WR Constn.	WR Const.	VR	Y	Consultancy tender awarded on 11.12.2024. Drone & GPS Survey works completed. Alignment plans (site location) was finalized by local MP and residents on 15.06.2025. The No Objection Certificate (NOC) for construction of the Road Over Bridge (ROB) at the selected location was issued by the concerned Gram Panchayat on 15.06.2025. A meeting was held with the Dy. Executive Engineer (Dy. EE), Palghar, wherein submission of the ROB cost estimate was requested for obtaining Administrative Approval for cost sharing. Further, a meeting was held on 05.03.2026 with Dy. EE, Palghar to expedite the matter and obtain approval of the General Arrangement Drawings (GADs). GAD uploaded in E-Das on 02.09.2025 with Composite Girders. After Observation from Division and DFCCIL, revised GAD prepared with OWG Girders, approved by field unit and DFCC, under approval of MRVC. DE Under Finance vetting.	N	19°36'06"N	72°47'53"E	No	VR-ST	Kn 80/16-18	BG		
Aug-25	N	Sep-25	N	N		0%	0%	WR Constn.	State Govt.	Village Road	Y	• GAD approved by CBE office on 27-08-2025 • Gazette notification for SRP done on 04-12-24. • 20A published on 01-03-2025, all objections reply submitted to SDM Navsari for JMS on 03-09-2025. • DE Vetted, Technical sanction pending due to absense of DFCCIL Consent TDC: Dec-2028	Y	284140.6617	2312762.987		Hansapur- Gandhi Smriti	232/2-4	BG		
Jan-26	N	Sep-25	N	N		0%	0%	WR Constn.	State Govt.	MDR	Y	• GAD approved by CBE office on 27-08-2025 • Gazette notification for SRP done on 04-12-24. • 20A published on 01-03-2025, all objections reply submitted to SDM Navsari for JMS on 03-09-2025. • DE Vetted, Technical sanction pending due to absense of DFCCIL Consent TDC: Dec-2028	Y	281156.1226	2324379.176		Marol-NVS	243/14-16	BG		
-	N	-	N			0%	0%	WR Constn.	State Govt.		Y	Work is done by GUOC on single entity basis.	N					168/5-6		NA	

-	N	-	N		Y		0%	0%	WR Constn.	State Govt.	ODR	Y	Preparation of GAD, Soil investigation and Structural drawing for Rly span in progress. TDC Mar. 2026	N									
May-24	N	April-24	N		Y		0%	2%	WR Constn.	WR Constn.		Y	Work Sanctioned on 15.01.2024 with 100% Railway cost. Work is being executed by WR Const. GAD approved. NOC for LC closure received. Special Railway Project notified in Gazette of India on 24.05.2024. ZOE issued on 18.03.2025. 20 F hearing done on 30.07.2025. Award declared and compensation payment is in progress. Electrical cables partly shifted. Pile foundation completed. Pile Cap, Pier and Pier cap works are in progress.	N	22°28'11.8"N	73°02'53.8"E		BRC-GER	418/6-8		Jun-27		
May-25	Y	April-26	Y		Y		0%	2%	WR Constn.	WR Constn.	VR	Y	Work Sanctioned on 100% Railway cost. Work is being executed by WR Const. GAD approved on 04.12.24. DE sanctioned. LOA issued for the work on 06.11.2024. 20 F hearing done on 15.12.2025. Award declared and compensation payment in progress. 86 Piles completed out of 183 in Approach portion.	N	22.52713218	72.99632173		BRC-GER	426/18-20		Mar-27		
-	N	-	N		N		0%	0%	WR Constn.	WR Constn.		N	New Umbrella work has been sanctioned in financial year 2023-24. The ROB is not feasible due to spur of NHRSCIL falling at this location. The matter appraised to CERSW vide letter No. Dy/CE(CW)-AD/ROB/268 dated 02.05.2024.	N	22°38'44.7"N	72°53'48.9"E		BRC-GER	443/2-4		NA		
May-24	Y	April-26	Y		Y		0%	2%	WR Constn.	WR Constn.	VR	Y	Work Sanctioned on 100% Railway cost. Being executed by WR Const. On single entity basis. LOA issued for the work on 29.08.2024. GAD approved. NOC for LC closure received. Special Railway Project notified in Gazette of India on 24.05.2024. ZOE published. 20 F Hearing done on 29.03.2025. Award declared and compensation payment in progress. Piling work completed. 13 Pile Caps out of 17 completed and Pier and Pier cap work in progress. PSC Order work in progress. Electrical cables shifting is in progress.	N	22°39'07.8"N	72°53'29.4"E		BRC-GER	444/O-2		May-27		
-	N	-	N	NA	Y		0%	0%	WR Constn.	WR Constn.	VR	Y	Work is sanctioned on 02.02.2024 on single entity and allotted to CAO/C/CCG in August-2024 1 Alignment approved by R&B state Anand (gurat) on 22.05.2025 2 Rly GAD submitted on 08.09.2025 and now on hq design cqa review in railway. 3 Approach GAD submitted to R&B sign circle for approval since nov 2025 4 The Detailed Estimate has been prepared and submitted to Accounts for vetting in February 2026 and is under HQ finance vetting. 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.673837	73.100465	NO	OD-UMH	1/9 4/5	BG	Dec-28		
-	N	-	N	NA	Y		0%	0%	WR Constn.	WR Constn.	VR	Y	Work is sanctioned on 02.02.2024 on single entity and allotted to CAO/C/CCG in August-2024 1 Alignment approved by R&B state Anand (gurat) on 22.05.2025 2 Rly GAD submitted on 08.09.2025 and now on hq design cqa review in railway. 3 Approach GAD (net) submitted to R&B sign circle for approval since ... 4 The Detailed Estimate has been prepared and submitted to Accounts for vetting in February 2026 and is under approval of sanction 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.802422	73.219928	NO	OK-TAS	375/3-14	BG	Dec -28		
-	Y	Mar-25	Y	Sept-25	Y		0%	0%	WR Constn.	WR Constn.	ODR	Y	Tender awarded and work in progress TDC: Dec-2027	N	22°41'12.0"	75°50'35.9"	Yes	IND-RJQ	Km:497/08-09	BG	Dec-27		
-	N	-	N		Y		0%	0%	WR Constn.	WR Constn.	ODR	Y	GAD is under approval. Land Acquisition proposal is submitted to Collector Panchmahal on 14.06.25 TDC: MAR. 2028	N			No	CCL-SAT	489/6-8	BG			
-	Y	Sept-25	N		N		0%	0%	WR Constn.	WR Constn.	ORD	Y	Structural Design: Under Review Const. HQ CCG (18 sheet approved & 5 sheet under Review) Estimate: Detailed Estimate Sanctioned cost of Rs. 51.59 Cr. Tender inviting shortly after the Str. GAD approved TDC: Dec-2027.	N	23°00'18.6"	75°40'35.0"	Yes	RTM-IND-KRW (FTD yard)	Km.454	BG	Dec-27		
-	N	-	N		Y		0%	0%	WR Constn.	WR Constn.	VR	Y	The work is not initiated due to Division approached to Collector Kheda for direct closure of this LC, being very less ATVU	N				BRC-GER	420/24-26		NA		
-	N	-	N		Y	Railway Span and approach GAD drawing and design is done by Railway but Work execution Model not decided yet regarding approach Span.	0%	0%	WR Constn.	State Govt.	SH	Y	-Consultancy tender awarded on 02.07.24 for preparatory activities. -Geotechnical investigation completed. -GAD is prepared Currently under approval of DRM BCT Since 16.03.2026. -Preparation of Land acquisition plan is in progress.	N	281300.9726	2323824.349		BBAI-NWU	93/15-19	BG			
Jun 25	N	-	N		Y	Drawings held up due to finalisation of Approach GAD by state	0%	0%	WR Constn.	State Govt.	SH	Y	-GAD is approved by CBE office on 30.06.25 for Railway portion . -GAD and structural design drawing of approach portion Submitted to State Road authorities (EXEN Dhulla) on 23.09.2025. it is finalised from field office on 20.11.2025 and now sent to design wing nashik (state pwd) -DE Prepared and sent to state road authorities for reviewing approaches estimate on 23.09.2025. -SSEW meeting with Exen Dhule and amlaner for pending estimate and Approach drawing of ROB 117.131 AND 153 on 10.12.2025. Letters and reminders sent on 24.09.2025,24/11/25 and 08/12/2025, 03.03.2026. -Land acquisition plan sent to State road authorities (EE PWD) on 03.03.2026	N	477332.175	477482.12		Padse-AN	217/10-11	BG			
Jun 25	N	-	N		Y	Drawings held up due to finalisation of Approach GAD by state	0%	0%	WR Constn.	State Govt.	VR	Y	-GAD is approved by CBE office on 30.06.25 for Railway portion . -GAD and structural design drawing of approach portion Submitted to State Road authorities (EXEN Dhulla) on 23.09.2025. it is finalised from field office on 20.11.2025 and now sent to design wing nashik (state pwd) -DE Prepared and sent to state road authorities for reviewing approaches estimate on 23.09.2025. -SSEW meeting with Exen Dhule and amlaner for pending estimate and Approach drawing of ROB 117.131 AND 153 on 10.12.2025. Letters and reminders sent on 24.09.2025,24/11/25 and 08/12/2025, 03.03.2026. -Land acquisition plan sent to State road authorities (EE PWD) on 03.03.2026	N	499753.3669	2333371.923		Sindheda-Hd	242/13-15	BG			

-	N	-	N	N	Y	0%	0%	WR Const.	WR Const.	VR	Y	Consultancy tender awarded on 11.12.2024. Drone & GPS Survey works completed. Alignment plans (site location) was finalized by local MP and residents on 15.06.2025. The No Objection Certificate (NOC) for construction of the Road Over Bridge (ROB) at the selected location was issued by the concerned Gram Panchayat on 15.06.2025. A meeting was held with the Dy. Executive Engineer (Dy. EE), Palghar, wherein submission of the ROB cost estimate was requested for obtaining Administrative Approval for cost sharing. Further, a meeting was held on 05.03.2026 with EE, Palghar to expedite the matter and obtain approval of the General Arrangement Drawings (GADs). GAD uploaded in E-Dis on 02.09.2025 with Composite Girders. After Observation from Division and DFCCIL, revised GAD prepared with OWG Girders, approved by field unit and DFCC, under approval of MRVC. DE Under Finance vetting.	N	19°37'43"N	72°47'24"E	No	VR-ST	Km 84/18-20.	BG	
Aug 25	N	-	N		Drawings held up due to finalisation of Approach GAD by state	0%	0%	WR Const.	State Govt.	VR	Y	-GAD Approved from CBE Office on date 11.08.2025 -Approach GAD Prepared and submitted to state road authorities on 23.09.2025 -DE Prepared and sent to state road authorities for reviewing approaches estimate on 23.09.2025.-SSE/W meeting with Exen Dhule and anahner for pending estimate and Approach drawing of ROB 117,131 AND 153 on 10.12.2025. Letters and reminders sent on 24/09/2025, 24/11/25, 08/12/2025 and 03.03.2026. -Land acquisition plan sent to State road authorities (EE PWD) on 03.03.2026	N	546550.0642	2325174.881	Chavalkhedra - Paldi	294/7-5	BG		
Nov 25	Y	-	N		Y	0%	0%	WR Const.	State Govt.	VR	Y	-Geotechnical investigation completed. -Camel back type OWG (Same Span) GAD Approved on 02.11.2025 -Meeting done with landholders on 05.01.2026, 02.02.2026, 20.03.2026 for convincing landholders for acceptance of amount there was resistance regarding DLPC Rates. -DE sanctioned and Memorandum issued on 15.09.2025 for final cost of 58.13 Cr -NT Published on Date 30/12/2025 for ROB Civil work. Technical bid opened on 28.01.2026. TC under preparation.	N	292327.3544	233996.3076	YES	CHM-GGAR	15/17-19	BG	
Nov 25	Y	-	Y	Nov 25	Y	0%	5%	WR Const.	WR Const.	MDR	Y	-Final GAD with Camel back type OWG (Same Span) approved on 02.11.2025 -Land acquisition started in Dec-2024 and land handed over in December 2025.Land award completed. -Tender published on date 24.05.2025 for civil work and Awarded on 12.11.2025 for complete ROB -Test pile Completed.Foundation completed for 4 piers out of total 18 piers and abutments. -70% Structural drawings of approach span also approved and remaining under approval.	N	21.148888	73.235218	YES	BIY_MID	40/14-15	BG	
-		Sept-25	N		N	0%	0%	WR Const.	WR Const.	ODR	Y	Str GAD for LC: Under review Const. HQ CCG Detailed Estimate Sanctioned of cost 55.62 Cr Tender inviting shortly after the Str. GAD approved TDC: Dec 2027.	N	23°20'04.4"	76°49'52.5"	Yes	UJN-BPL (KCP Yard)	Km 170/10-12	BG	Dec-27
-			N	N	Y	0%	0%	WR Const.	WR Const.	ODR	Y	Consultancy tender awarded on 11.12.2024. Drone & GPS Survey works completed. Alignment plans (site location) was finalized by local MP and residents on 15.06.2025. The No Objection Certificate (NOC) for construction of the Road Over Bridge (ROB) at the selected location was issued by the concerned Gram Panchayat on 15.06.2025. A meeting was held with the Dy. Executive Engineer (Dy. EE), Palghar, wherein submission of the ROB cost estimate was requested for obtaining Administrative Approval for cost sharing. Further, a meeting is scheduled on 05.03.2026 with Dy. EE, Palghar to expedite the matter and obtain approval of the General Arrangement Drawings (GADs). GAD uploaded in E-Dis on 02.09.2025 with Composite Girders. After Observation from Division received and revised GAD prepared with OWG Girders approved by field unit & under approval of Division. DE Under Finance vetting.	N	20°00'55"N	72°44'12"E	No	VR-ST	Km 126/14-16	BG	
-			N		N	0%	0%	WR Const.	State Govt.	State Highway		Work is transferred from GSU/BRIC to CAO/C/CCG in August-2024. work transfer from DYCE IV BRC unit to DY CE II BRC on 6.11.2025 1.Alignment approved on 30.3.2026 from R&B NH vadodara for four lane ROB with consultation of MLA karjan 2 RLY GAD submitted on dt 30.3.2026 and now on division review 3 Approach GAD (under preparation) 4 The Detailed Estimate (under preparation) 5.Diversion of Road traffic is planned through RUB at LC No. 221 & 223 for light vehicles & Through LC 228 for heavy vehicles 5 The target date of completion (TDC) for the ROB is December 2028. TDC: Dec 2028	N	22°09'10"N	73°09'29"E	NO	ITOLA-VARNAMA	377/9-378/0	BG	Dec-28
-			N	NA	N	0%	0%	WR Const.	WR Const.	VR	Y	The work was transferred from GSU/BRIC to CAO/C/CCG in August 2024 and is being executed by Western Railway (WR) on a single-entity basis, with GUIDC as the State agency The Part estimate was sanctioned and the NT for consultancy services was issued on 16.12.2024, and the tender was finalized with LOA issued on 03.04.2025 1.Alignment approved by nager palika karjeri on 17.10.2025 2 RLY GAD submitted on dt 08.3.2026 and now on div review 3 Approach GAD with estimate submitted to GUIDC for approval since jan 26 meeting in this connection with GUIDC is awaiting. 4 The Detailed Estimate has been prepared 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.616421	72.920877	NO	KBRV-LTD	436/0-2	BG	Dec-28
-			N	NA	N	0%	0%	WR Const.	WR Const.	MDR	Y	The work for the ROB is being executed by WR on a single-entity basis, with the project transferred from GSU/BRIC to CAO/C/CCG in August 2024. Land acquisition for the approaches is currently under process through Town Planning with the Nadad Municipal Commissioner. The GAD for the railway portion has already been approved by railways on 12.8.2022 ; however, the Approach GAD, initially submitted by the consultant to the R&B Department in(28.11.2025) November 2025, remains under approval, the detailed estimate is yet to be submitted(with RLY SOR items) by consultant M/s CLCS. ROB was sanctioned as TWO lane but R&B proposed this to four lane with consent that state will bear the cost of additional two lane A key issue pertains to land availability for the approaches, which is being coordinated between the R&B Department and Nadad Municipal Corporation, as a TP road interferes with the proposed ROB alignment. A review	N	22.673197	72.87424	NO	LTD-ND	446/06-38	BG	Dec-28

May-23	Y	Mar-24	Y	Y	N		20%	60%	WR Const.	WR Const.	VR	Y	Work is transferred from GSU/BRC to CAO/C/CCG in August-2024. Work is being executed by WR on Single entity basis. GAD of Railway portion approved on 24.05.2023. Approach portion GAD approved on 03.10.2023. DE sanctioned on 14.03.2024. Land acquisition required, as per Land records received from DLR. Land acquisition from R&B deptt proposal submitted to ghadimanager for 10 A on 7.2.2026 Tender already opened and TC finalised and LOA issued on 09.01.25. Work in progress. Approach piers (10 no.s)/10 casted, Out of 25, 25 PSC girders have been casted. Forest NOC stage II has been received on 17.3.2026. The target date of completion (TDC) for the ROB is December 2027.	N	22.783664	73.583532	NO	V&G-GDA	747-8	BG	Dec-27	
-	N	-	N	NA	Y		0%	0%	WR Const.	WR Const.	District Road	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 work transfer from DYCE IV BRC unit to DY CE II BRC on 6.11.2025 and now work transferred to DYCE III BRC on 5.2.2026 1. Alignment approved by R&B on 1.04.2026 2. RLY GAD submitted on dt 19.3.2026 and now on div review 3. Approach GAD under preparation with consultant 4. The Detailed Estimate under preparation 5. The target date of completion (TDC) for the ROB is December 2028.	N	22°41'26"N	73°32'48"E	No	DRL-KRSA	457/0-1	BG	Dec-28	
-	N	-	N	NA	Y		0%	0%	WR Const.	WR Const.	District Road	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 work transfer from DYCE IV BRC unit to DY CE II BRC on 6.11.2025 and now work transferred to DYCE III BRC on 5.2.2026 1. Alignment GAD sent for approval to R&B on 20.1.2026 2. RLY GAD submitted on dt 12.3.2026 and now on div review. 3. Approach GAD under preparation with consultant. 4. The Detailed Estimate under preparation. 5. The target date of completion (TDC) for the ROB is December 2028.	N	22°09'10"N	73°09'29"E		PIO-SMLA	413/14-16	BG	Dec-28	
-	N	-	N	NA	Y		0%	0%	WR Const.	WR Const.	District Road	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 work transfer from DYCE IV BRC unit to DY CE II BRC on 6.11.2025 and now work transferred to DYCE III BRC on 5.2.2026 1. Alignment GAD sent for approval to R&B on 20.1.2026 2. RLY GAD submitted on dt 12.3.2026 and now on div review 3. Approach GAD under preparation with consultant 4. The Detailed Estimate under preparation 5. The target date of completion (TDC) for the ROB is December 2028.	N	22°29'43"N	73°19'07"E		SMLA-CPN	424/12-14	BG	Dec-28	
-	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	District Road	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 work transfer from DYCE IV BRC unit to DY CE II BRC on 6.11.2025 1. Alignment approved by R&B bhaurach on 18.2.2026 2. RLY GAD submitted on dt 30.1.2026 and now on div review 3. Approach GAD under preparation with consultant 4. The Detailed Estimate under preparation 5. The target date of completion (TDC) for the ROB is December 2028.	N	21°52'08"N	73°03'11"E		ST-BRC	344/22-24	BG	Dec-28	
-	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	VR	Y	Work was transferred from GSU/BRC to CAO/C/CCG in August 2024 and is being executed by WR on 100% Railway cost. 1. The proposal for merger with nearest LC No. 259 has been approved, and NOC was received from Collector Anand on 02.07.2025. 2. Approach road already connected with LC 259. 3. Rly portion on LC 259 already completed by Railway on 2021 and LC 259 has been closed. 4. LAQ under process for LC 259 approaches by R&B . TDC: DEC 2028	N	22.542608	72.982278						Dec-28
Feb-22	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	MDR	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 1 Alignment approved date on 04.04.2024 2 RLY GAD submitted on dt 06.12.2024 and now on Hq CCG review 3 Approach GAD submitted to R&B design circle for approval 4 The Detailed Estimate has been prepared and submitted to Accounts for vetting in February 2026 and vetted and under approval of sanction 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.750427	73.160383			30-05-2002	BG	Dec-28	
May-24	N	-	N	NA	N		0%	0%	WR Const.	State Govt.	VR	Y	Work is transferred/sanctioned on from GSU/BRC to CAO/C/CCG in August-2024 1 Alignment approved date on 04.04.2024 2 RLY GAD submitted on dt 17.2.2025 and now APPROVED on 16.2.2026 3 Approach GAD submitted to R&B design circle for approval. 4 The Detailed Estimate has been prepared and submitted to Accounts for vetting in February 2026 and is under vetted and under approval of sanction. 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.783597	73.244198						Dec-28
-	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	ODR	Y	The work was transferred from GSU/BRC to CAO/C/CCG in August 2024 and is being executed by WR on 100% Railway cost. The Part estimate was sanctioned and the NIT for consultancy services was issued on 16.12.2024, and the tender was finalized with LOA issued on 03.04.2025 1 Alignment approved by R&B panchayat nadayat on 01.8.2025 2 RLY GAD submitted on dt 10.3.2026 and now on div review. 3 Approach GAD with estimate submitted to R&B design circle for approval 4 The Detailed Estimate has been prepared and submitted 5 The target date of completion (TDC) for the ROB is December 2028.	N	22.76173	72.800572		BRC-GER	459/12-14	BG	Dec-28	
-	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	ODR	Y	NOC received for closure of LC 287 through diversion with LC 288 work is executed by Division and LC 287 has been closed on 15.3.2026. The work proposed for deletion after elimination of LC through diversion. letter for deletion of work from IRPSM received on 12.3.2026	N	22.797902	72.77066		BRC-GER	464/10-12	BG	Dec-26	
-	N	-	N	NA	N		0%	0%	WR Const.	WR Const.	ODR	Y	NOC received for closure of LC 289 through diversion with LC 288 work is executed by Division and LC 287 has been closed on 15.3.2026. The work proposed for deletion after elimination of LC through diversion. letter for deletion of work from IRPSM received on 12.3.2026	N	22.808466	72.76172		BRC-GER	465/24-26	BG	Dec-26	
-	Y	Oct-25	N	NA	N	GAD of state not approved	0%	0%	WR Const.	WR Const.	MDR	Y	New work sanctioned on dated 07.03.2025 GAD under approval. Detailed Estimate Sanctioned. Cost of 21.71 Cr of Railway portion	N	22°44'27.82"N	75°51'35.26"E		RTM-KNW (LNMRF yard)	Km. 490/05-06	BG	March-27	
-	Y	Feb-26	N	-	N		0%	0%	WR Const.	WR Const.	SH	Y	New work sanctioned on dated 07.03.2025. Detailed Estimate Sanctioned Cost of 27.05 Cr of Railway portion and NIT under approval	N	23°13'53.78"N	77°11'11.90"E		LUN-BPL (PUD yard)	Km 212/14-16	BG	March-27	
-		Dec-24					0%	0%	WR Const.	WR Const.			New work sanctioned on dated 10.03.2025. Part detailed estimate to carry out preliminary activities is under progress.Preparation of GAD, Soil investigation and Structural drawings for Rly span in progress. • New works Sanctioned on dated 21.02.2025.	N								
-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	VR		• Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed. • New works Sanctioned on dated 21.02.2025.	N	21°28'31.17"N	73°24'57.63"E	No	KSB-UMPD	Km 58.199	BG		
-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	VR		• Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed. • New works Sanctioned on dated 21.02.2025.	N	21°28'42.03"N	73°25'47.03"E	No	KSB-UMPD	Km 59.669	BG		
-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	SH		• Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed.	N	21°29'38.21"N	73°27'9.58"E	No	KSB-UMPD	Km 62.72	BG		

-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	VR		• New works Sanctioned on dated 21.02.2025. • Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed.	N	21°29'45.08"N	73°27'32.99"E	No	KSB-UMPD	Km 63.491	BG	
-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	VR		• Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed.	N	21°29'43.38"N	73°28'31.16"E	No	KSB-UMPD	Km 65.2	BG	
-	N	-	N		Y	Land acquisition not done yet.	0%	0%	WR Const.	WR Const.	VR		• Land acquisition under progress for GC work of KSB-UMPD. •Tender and drawings will be Processed once LA is completed.	N	21°29'4.26"N	73°29'3.78"E	No	KSB-UMPD	Km 66.749	BG	
-	Y	-	Y	N	Y	Land acquisition not done yet.	0	0	WR Const.	WR Const.			New work has been sanctioned for financial year 2025-26. DPR under preparation.		22.60169° N	71.25490° E		SUNR-RJT	668/0-1	BG	NA
-	Y	Oct-25	Y				90	90	WR Const.	WR Const.	MDR	Y	New work has been sanctioned for financial year 2025-26.	No	22°12'45.42"N	76° 2'53.11"E		KNW-RTM	Km: 572/14-15	BG	
-	N	-	N	N	N	work not sanctioned of state government.	0	0	WR Const.	WR Const.	MDR	Y	New work has been sanctioned for financial year 2025-26.Detailed Estimate under preparation.	NO	22°19'23.83"N	75°59'45.58"E		KNW-RTM	Km: 558/15-559/01	BG	Dec-27
-	Y		Y	12.08.2025	N		15%	91%	WR Const.	WR Const.	ODR	Y	Tender awarded on 12-08-25. Mix design under approval and site survey work completed & Pile work completed and pile cap work in progress	YES	23.169299°	75.814983°	No	UJN-DWX	Km 07/19-21	BG	June-26
-	Y	-	Y						WR Const.	WR Const.	MDR	Y	Preparation of GAD, Soil investigation and Structural drawing for Rly span in progress.	No				NMH-HKL	247/03-05	BG	
-	N	-	N	N	N	GAD of state not approved yet.	-	-	WR Const.	WR Const.	ODR	Y	New work has been sanctioned for financial year 2025-26.Detailed Estimate under preparation.	No	22°57'39.15"N	76°02'01.60"E		IND-DWX-UJN	Km 43/01-03	BG	
-	Y	-	N	N	N	GAD of state not approved yet.	-	-	WR Const.	WR Const.	MR	Y	New work has been sanctioned for financial year 2025-26.Detailed Estimate under Accounts Vetting.		22°47'29.61"N	75°54'01.62"E		IND-DWX-UJN	Km 67/09-11	BG	April-27
-	N	-	N	N	N	Work of state not sanctioned			WR Const.	WR Const.	SH	Y	New work has been sanctioned in financial year 2025-26.Detailed Estimate under preparation.		23°15'03.05"N	76°08'15.18"E		MKC-DWX	Km 02/06-08	BG	
-	N	-	N	-	N		25%	15%	WR Const.	WR Const.		Y	Part detailed estimate to carry out preliminary activities sanctioned by CAO-C-CCG on 25.08.25. Soil investigation done, GAD is under approval and detailed estimate is under preparation.								
-	N	-	N	N	N		25%	15%	WR Const.	WR Const.		Y	New work sanctioned on dated 14.10.2024. Part detailed estimate to carry out preliminary activities sanctioned by CAO-C-CCG on 25.08.25. Soil investigation done, GAD is under approval and detailed estimate under preparation.								
-	N	-	N		N	Land acquisition yet not done	0%	0%	WR Const.	WR Const.	MDR	Y	New work has been sanctioned for financial year 2025-26.	N	22°15'14.57"N	76°01'56.24"E		KNW-RTM	Km: 567/15-16	BG	Dec-27
-	Y	-	Y				0%	0%	WR Const.	WR Const.	SH		New work has been sanctioned for financial year 2025-26.	N				RTM yard	654/54-55	BG	
-	N	-	N	N	N		0%	0%	WR Const.	WR Const.	SH	Y	New work has been sanctioned for financial year 2025-26. Detailed estimate will be prepared.	N	22°24'25.44"N	75°58'41.61"E		KNW-RTM	Km: 549/05-06	BG	Mar-27
Y	Y	-	Y				100%	100%	WR Constr.	NA	VR	Y	Commissioned in March 2025								Completed
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	7/8-9		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	9/1-2		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	11/6-7		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	15/10-11		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	17/4-5		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	20/12-13		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	21/4-5		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been clubbed with the main work of DB SMLA GC and tender has been invited.	Y				DB-SMLA	23/8-9		

Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been dubbed with the main work of DB SMLA GC and tender has been invited.	Y					DB-SMLA	24/2-3		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been dubbed with the main work of DB SMLA GC and tender has been invited.	Y					DB-SMLA	25/3-4		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been dubbed with the main work of DB SMLA GC and tender has been invited.	Y					DB-SMLA	37/1-2		
Aug-18	Y	Sep-18	N	na	n		0%	0%	WR Constr.	WR Constr.	VR	Y	All RUB GADs have been signed by state R&B department in the month of April' 2025 and approved by Railways by the month of Oct, 25. This work has been dubbed with the main work of DB SMLA GC and tender has been invited.	Y					DB-SMLA	41/8-9		
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'13.31"N	72°58'39.65"E	NO	KOSAMBA - VELACHHIA	9.35	BG	Oct-26	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°26'47.50"N	72°59'46.68"E	NO	KOSAMBA - VELACHHIA	11.431	BG	Oct-26	
Mar-26	Y	03-25	Y	NOV-25	N		50%	50%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • GAD Approved in March 2026. • Box and approach work construction under progress WIP-50%	NA	21°26'40.82"N	72°59'55.20"E	NO	KOSAMBA - VELACHHIA	11.747	BG	Oct-26	
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°26'13.89"N	73° 0'28.49"E	NO	KOSAMBA - VELACHHIA	13.014	BG	Mar-28	
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°25'56.08"N	73° 0'54.95"E	NO	VELACHHIA-ASHARMA	13.967	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°26'16.18"N	73° 2'12.36"E	NO	VELACHHIA-ASHARMA	16.336	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°26'27.23"N	73° 2'22.30"E	NO	VELACHHIA-ASHARMA	16.767	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'30.10"N	73° 3'46.92"E	NO	VELACHHIA-ASHARMA	19.701	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'43.43"N	73° 6'2.09"E	NO	ASHARMA-KOSADI	24.248	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'50.01"N	73° 6'43.43"E	NO	KOSADI-MANGROL	25.465	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	SH	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°27'42.07"N	73° 9'1.95"E	NO	KOSADI-MANGROL	29.459	BG	Mar-27	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'40.09"N	73° 9'22.48"E	NO	MANGROL-VANKAL	30.053	BG		
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'32.08"N	73°10'29.97"E	NO	MANGROL-VANKAL	32.013	BG		
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'5.43"N	73°11'48.12"E	NO	MANGROL-VANKAL	34.406	BG		
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°26'43.37"N	73°12'52.86"E	NO	MANGROL-VANKAL	36.398	BG		
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	MDR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°26'19.07"N	73°14'3.78"E	NO	VANKAL-ZANKHVAV	38.567	BG		
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	SH	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°26'19.63"N	73°15'33.01"E	NO	VANKAL-ZANKHVAV	41.157	BG		
Mar-26	Y	03-25	Y	NOV-25	N		50%	50%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. Appointed date given on 15.11.2025. • GAD Approved in March 2026. • Box and approach work construction under progress WIP-50%	NA	21°26'19.68"N	73°16'28.06"E	NO	VANKAL-ZANKHVAV	42.758	BG		

Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°26'50.61"N	73°17'54.13"E	NO	VANKAL-ZANKHVAV	45.501	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°28'8.87"N	73°22'50.54"E	NO	ZANKHVAV-CHITALDAH	54.435	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°28'21.32"N	73°23'22.83"E	NO	ZANKHVAV-CHITALDAH	55.427	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'58.41"N	73° 4'44.47"E	NO	ASHARMA-KOSADI	21.612	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'46.11"N	73° 5'20.46"E	NO	ASHARMA-KOSADI	22.995	BG	
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	SH	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°27'2.13"N	73°18'49.11"E	NO	ZANKHVAV-CHITALDAH	47.115	BG	
Mar-26	Y	03-25	Y	NOV-25	N	NOC for LC Closure by RUB not received.	0%	0%	WR Const.	WR Const.	NH	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Discussion under progress with state authorities for NOC of LC Closure through RUB.	NA	21°27'9.72"N	73°19'24.72"E	NO	ZANKHVAV-CHITALDAH	48.208	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'20.93"N	73°20'16.19"E	NO	ZANKHVAV-CHITALDAH	49.689	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'29.04"N	73°20'53.24"E	NO	ZANKHVAV-CHITALDAH	50.795	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'40.79"N	73°21'48.18"E	NO	ZANKHVAV-CHITALDAH	52.445	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°28'30.32"N	73°24'16.97"E	NO	CHITALDAH-KEVDI	57.007	BG	
Mar-26	Y	03-25	Y	NOV-25	N		0%	0%	WR Const.	WR Const.	VR	Y	• New works Sanctioned on dated 10.03.2025 • EPC Tender awarded for 30 RUBs with 38.9 kms trackwork on 08.05.2025. - Appointed date given on 15.11.2025. • Joint inspection conducted with Agency, GAD under Approval.	NA	21°27'57.86"N	73°28'50.11"E	NO	KEVDI-UMARPADA	68.805	BG	
-	N	-					0%	0%			SH		New work has been sanctioned for financial year 2025-26. Detailed estimate will be prepared.					-	10/3-4		NA
-	N	-					0%	0%			NH		Detailed estimate under preparation					-	27/9 - 28/1		NA
-	N	-	N		Y		0%	0%			VR		New work allotted to construction organization on 27.11.2025. Detailed estimate will be prepared.	21.155661	73.1949297	YES	BIY - MID	36/18-20	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Detailed estimate will be prepared.	21.1327031	73.09569	YES	GGAR -BIY	25/18-20	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Tender for DE preparation, GAD finalisation under preparation.	21.1522008	72.9953265	YES	CHM-GGAR	13/24-26	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Tender for DE preparation, GAD finalisation under preparation.	21.136866	73.091991	YES	CHM-GGAR	20/10-12	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Tender for DE preparation, GAD finalisation under preparation.	21.1592383	72.9504194	YES	Niyol-CHM	10/16-18	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Tender for DE preparation, GAD finalisation under preparation.	21.1450218	73.2501818	YES	BIY - MID	39/10-12	BG		
-	N	-	N		Y		0%	0%			VR		New work sanctioned in financial year 2025-26. Tender for DE preparation, GAD finalisation under preparation.	21.155661	73.1949297	YES	CHM-GGAR	11/18-20	BG		
-	N	-	N		0		0%	0%					New work has been sanctioned for financial year 2025-26. Detailed estimate under preparation.				-	120/6-7		NA	
-		-	N		0		0%	0%					New work has been sanctioned for financial year 2025-26								
-	N	-	N		0		0%	0%					New work has been sanctioned for financial year 2025-26.	23°12'15.41"N	75°40'34.57"E		NAD-UJN	42/24-26	BG	June-28	
N			N				0%	0%					New work sanctioned on 11/03/2026								