

## WESTERN RAILWAY ( Construction )

Sl. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 19-20 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	Km	TDC of Rly portion
1	4	6	7	9	12	16	21	22	26	27	30	32		36	
1	08-09	M.P	Jhabua	60-B	Meghnagar - ROB in lieu of LC No.60' B' .Km 574/26-28	0.72	June.2020	Not fixed	50%	75%	SH	Two pier foundation completed.Substructure in progress.Work in both approaches of ROB taken up by state PWD.LOA issued 08.09.18.Progress-75%	RATLAM	574/26-28	20-21
2	08-09	Gujarat	Navsari	133	Maroli-Sachin - ROB in lieu of LC No. 133	0.00	Jan. 2021	Jan.2021	0%	0%	ODR	GAD Revised & Approved due to change in skewness as per State Requirement.	MUMBAI	245/30-32	20-21
3	12-13	M.P	Ujjain	23	Naikheri - Ujjain - ROB in lieu of level X-ing No. 23	2.73	June.2020	Not fixed	60%	35%	MDR	Pier caps completed. Launching scheme Approved by CBE office.(ii) CRS approval to be processed. QAP Approved by CBE .SUBSTRUCTURE COMPLETED.GIRDER FABRICATION IN PROGRESS.LAUNCHING SCHEME APPROVED BY CRS.	RATLAM	48/12-14	20-21
4	16-17	M.P	Jhabua	81	Morwani- Ratlam - Road over bridge in lieu of level crossing No. 81	0.00	March 2021	Not Fixed	0%	0%	MDR	contract awarded,LOA issued on Date 24.10.2019.Structural Design underScrutiny with consultant.	RATLAM	65/14-16	20-21
5	13-14	Gujarat	Surat	17 A	Gangadhara-Bardoli - Road over bridge in lieu of level crossing No.17A	3.04	Dec.2020	March.2020	60%	95%	MDR	Piling & Pile capwork completed. Pier 95% completed. Progress—60% Superstructure Design/Drg to be approved by RDSO. Approaches-95%.	MUMBAI	18/6-7	20-21
6	13-14	Gujarat	Porbandar	61	Virpur-Jetalsar - Road over bridge in lieu of level crossing No.61	0.00	Feb.2021	Feb.2021	0%	0%	SH	Tender awarded.Work will be started after diversion of road & approach . Tender still not finalizaed by State Authority.	BHAVNAGAR	73/1-2	20-21

Gr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 19-20 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	Km	TDC of Rly portion
1	4	6	7	9	12	16	21	22	26	27	30	32		36	
7	15-16	Gujarat	Gandhinagar	11/A	Ahmedabad - Viramgam Section providing ROB LC No.11/A	4.45	June. 2020	Dec. 2019	75%	80%	SH	(i) Launching of 8 approach girders out of 16 completed. Fabrication of one OWG completed and assembly at site started. II OWG- Fabrication 90% completed. Progress-75% (ii) Launching scheme approved by CBE with observation. Staging drg to be submitted by consultant on 23.01.2020.lateron it will be approved by Dy.CE(C) Design/CCG.by 27.01.2020. CRS SANCTION PROCESSED AT CRS OFFICE. TWO. under approval with ADI Division.Then LAUNCHING WILL BE DONE.	ADI	512/8-9	20-21
8	15-16	Gujarat	Anand	259	Vadodara - Geratpur Section four lane ROB Elimination of Level X-ing No.259	0.51	May.20	Not fixed	15%	0%	SH	GAD has been approved in Jan.2018. Design approved.Contract awarded & work in progress..RP-1 Foundn Comp.RP2 Foundn Comp.Girders Ready.Launching scheme in Prog.	VADODARA	429/6-8	20-21
9	15-16	M.P	Mandsor	152	Mandsour - Dalauda station. Construc-tion of 2 lane ROB in lieu of LC No.152 at Km.292/08-09	2.00	June.2020	March.2020	65%	90%	MDR	<ul style="list-style-type: none"> <li>Contract awarded and work in progress.</li> <li>Piling completed.</li> </ul> Progress—40% Approaches -- Progress—90% QAP Approved from CBE office.LAUNCHING SCHEME APPROVED BY CRS.	RATLAM	292/08-09	20-21
10	16-17	Gujarat	Vadodara	17	Vadodra-Godhra - Road over bridge in lieu of level crossing No.17	9.23	June.2020	March.2020	70%	70%	MDR	Foundation of P2 to P8 completed. Substructure of P5 completed. Progress—70%	VADODARA	421/22-24	20-21

No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 19-20 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	Km	TDC of Rly portion
1	4	6	7	9	12	16	21	22	26	27	30	32		36	
11	16-17	M.P	Dewas	30	Dewas-Barlai- Road over bridge in lieu of level crossing No. 30	0.00	Jan 2021	Not fixed	20%	30%	MDR	i) State portion : Tender Awarded & work in Progress. ii) Railway. Portion : Tender awarded LOA issued in Sept. GAD approved (iii)Structural Drawing Approved. Work in Progress	RATLAM	42/17-19	20-21
12	18-19	Gujarat	Narmada	39	Chandod-Kevadiya Section. ROB No. 39	0.00	Feb 2021	Feb 2021	20%	10%	VR	GAD has been approved. Work in Progress	VADODARA		20-21
13	18-19	Gujarat	Narmada	39	Chandod-Kevadiya Section. ROB No. 39	0.00	Feb 2021	Feb 2021	20%	10%	NH	GAD has been approved. Work in Progress	VADODARA		20-21
14	17-18	Gujarat	Anand	51	Anand-Khambat-2 lane Road over bridge in lieu of LC No.51	0.00	Dec. 2020	Not fixed	15%	0%		GAD has been approved. Tender awarded on 20.11.18. Design approved. <b>Work started.</b>	VADODARA	51/5-6	20-21