

TARGETS FOR 2026-27

S.N o.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
SPILL OVER							
1	11	CHHOTA UDEPUR - DHAR NEW BG LINE	DEKAKUND - TANDA ROAD	14.5	80	Spilling over for FY 2026-27 due to slow progress due to difficult terrain involving high banks (max 20 m) and deep cuttings (max 14.5 m) and contractor's less resources.	28.05.2026
2	11	Dahod – Indore (204.76 Km)	Jhabua-Pitol - Katwara	22.19	79	Spilling over for FY 2026-27 due to slow progress of M/S N.G projects resulting in non finalisation of Bridge works.	20.11.2026
3	11	Dahod – Indore (204.76 Km)	Dhar- Gunawad	14.02	95	Spilling over for FY 2026-27 due to non completion of Tunnel work and BLT work.(Tunnel length 2.96Km)	26.06.2026 (Tower wagon trial run done on 25.03.2026)
4	11	Dahod – Indore (204.76 Km)	Gunawad - Sagore	15.24	95	Spilling over for FY 2026-27 due to non completion of Tunnel work and BLT work.(Tunnel length 2.96Km)	
5	11	Dahod – Indore (204.76 Km)	Sagore- Pithampur	9.38	95	Spilling over for FY 2026-27 due to non completion of Tunnel work and BLT work.(Tunnel length 2.96Km)	

TARGETS FOR 2026-27

S.N o.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
SPILL OVER							
6	11	Dahod – Indore (204.76 Km)	Tihi- Pithampur	8.29	89	Spilling over for FY 2026-27 due to non completion of Tunnel work and BLT work.(Tunnel length 2.96Km)	26.06.2026
7	15	Nimach-Ratlam DL	Mandsaur- Dalauda	14.53	98	-	Commissioned on 08.05.2026
Total Spill over for 2026-27 =				98.15			

Targets for 2026-27

S.N o.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
FRESH TARGETS							
1	11	Dahod – Indore (204.76 Km)	Dhar- Tirla	9	15	Contract awarded. Work is in progress. 23 % earthwork, 35 % Major bridge & 8 % minor bridge work done. Payment under distribution for land acquisition and possession under progress.	29.12.2026
2	11	Dahod – Indore (204.76 Km)	Tirla – Amjhera	12.3	20	Contract awarded. Work in progress. 23 % earthwork, 35 % Major bridge & 8 % minor bridge work done. Payment under distribution for land acquisition and possession under progress.	26.02.2027
3	14	Samni- Jambusar (24.08 km)	Samni – Amod	15.15	40	Contracts for all works including Engg (EPC), S&T and Electrical are in place. Work is in progress.	29.01.2027
4	14	Samni- Jambusar (24.08 km)	Amod- Jambusar	8.93	25		
5	14	Nadiad- Petlad	Nadiad- Vaso	14.0	15	Contracts for all works including Engg (EPC), S&T and Electrical are in place. Work is in progress. Also, shifting/modification of existing 01 Extra High Tension (EHT) lines is in progress [TDC: 31.10.2026]	29.12.2026

Targets for 2026-27

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
FRESH TARGETS							
6	14	Nadiad-Petlad	Vaso-Sojitra	12.74	15	Contracts for all works including Engg (EPC), S&T and Electrical are in place. Work is in progress. Also, shifting/modification of existing 01 Extra High Tension (EHT) line is in progress [TDC: 30.07.2026]	30.03.2027
7	14	Petlad-Bhadran	Bochasan-Bhadran	7.5	35	Contracts for all works including Engg. (EPC), S&T and TRD are in place. Work is in progress. Also, shifting/modification of Extra High Tension (EHT) lines [more than 11 KV] work is also in progress [TDC: 30.10.2026]. There are total 04 such EHT lines involving 01 line in Bochasan-Bhadran and 03 line in Petlad-Bochasan.	27.11.2026
8	14	Petlad-Bhadran	Petlad-Bochasan	15	20		26.02.2027
9	14	Ratlam-Mhow-Khandwa GC project	Mukhtiyar a Balwada-Omkarshwar	20.7	0.6	Contract for Br. No. 813 (13 x 61 M steel open web girder) awarded on 29.09.22.(60%) EPC Tender awarded to on 16.05.24. Work is in progress.	26.02.2027

Targets for 2026-27

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
10	15	Multi Tracking between Chhayapuri-Bajva	Chhayapuri-Bajva	2	50%	Work transferred to S&C on 02.09.2025. Earthwork and bridges Tender awarded by GSU BRC in Jan 25. NIT for tender Pway work & ballast done, LOA issued on 31.3.26. TRD tender opened on 3.4.26, S&T outdoor tender awarded, indoor tender opened on 6.4.26.	31.07.2026
11	15	Doubling Between Vishvamitri-Dabhoi including Y connection at Vishvamitri	Y-Connection at Vishwamitri	1.7	0	Tender (Two Packet) for Engg works opened on 27.02.2026 and is under finalization [TDC: 30.04.2026]. Tender for Indoor & Outdoor S&T works is scheduled for opening on 04.04.2026 [TDC for finalization within 30.04.2026]. Tender for Electrical works is going to be invited by 30.04.2026.	29.01.2027
Total fresh target for FY 2026-27 =				119.02			
Grand Total target for FY 2026-27 (Spill over +Fresh)=				217.17 Km		(98.15+119.02=217.17 km)	

Targets for 2026-27 (CAO/C/ADI)

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
Spillover Targets							
1	14	Khijadiya-Amreli Gauge conversion (16.60 Km)	Khijadiya-Amreli	16.60	92%	-	May'26 Engine Run b/w Khijadiya-Amreli (16.60 Km) done 30.03.2026
2	14	Modasa - Shamlaji Road NL (26.65 KM) MM to Ahmedabad - Himmatnagar - Udaipur GC	Modasa - Shamlaji Rd	26.65	70%	Slow progress in Utility shifting & cable shifting in NWR portion, slow progress by EPC contractor.	July'26 Engine Run in b/w Shamlaji Road to Phuta Kampa (7.0 Km) done 31.03.2026
3	15	Quadrupling between Samakhiyali and Gandhidham (52.98 Km)	Samakhiy ali-Bhachau	16.00	95%	-	June'26 Engine Run in b/w Samakhiyali-Bhachau (16.0*2 Km) done 30.03.2026

Targets for 2026-27 (CAO/C/ADI)

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress(%)	Status	TDC
Spillover Targets							
4	15	Rajkot - Kanalus Doubling Project (111.20 KM)	Aliyavada-Hapa-Jamnagar	18.58	65%	Delay in Land Acquisition of navy land in Jamnagar and Public hindrance in ALB-HAPA section	May'26 Engine Run in b/w Aliyavada-Hapa (10.0 Km) done 31.03.2026
5	15	Provision of Y Connectivity between Sabarmati A Cabin & Asarwa (0.9 KM)	Provision of Y Connectivity between Sabarmati A Cabin & Asarwa	0.90	85%	Site was not vacated by NHRCL till Mar'26. Vacated in April-26.	May'26
Total Spillover targets for commissioning in 2026-27				78.73 KM			

Targets for 2026-27 (CAO/C/ADI)

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress (%)	Status	TDC
Fresh Targets							
1	11	Bhimnath-Dholera Logistic Hub New Line	Bhimnath-Nabhoi	11.25	46%	Contract awarded and work in progress.	Feb-27
2	11	New BG Line Intersection (05 Nos.) Between Geratpur-Sanand & Botad-Ahmedabad (NL) (16.51Km)	Sabarmati - Chandkheda	1.0	100%	NI done on 14-04-26.	Commissioned on 07.05.26
3	14	Naliya Vayor NL (24.65 Km) as MM of Bhuj-Naliya GC	Naliya- Vayor	24.65	25%	Contract awarded and work in progress.	Feb-27

Targets for 2026-27 (CAO/C/ADI)

S. No.	PH	Name of Project	Name of Section	Length (Km)	Physical Progress (%)	Status	TDC
Fresh Targets							
4	15	Rajkot - Kanalus Doubling (111.20 Km)	Jamwanthali- Aliyavada	11.76	64%	Contract awarded and work in progress.	Sep-26
			Hadmatiya- Jamwanthali	15.63	75%	Contract awarded and work in progress.	Dec-26 Engine Run in b/w Hadmatiya- Jaliyadevani (5.0 Km) done 31.03.2026
5	15	Sabarmati D'Cabin- Sarkhej Doubling (21.00 Km)	Gandhigram- Sarkhej	10.02	2%	Contract awarded and work in progress.	Feb-27
Total Spillover targets for commissioning in 2026-27				74.31 KM			
Total (Spillover + Fresh) Targets for commissioning in 2026-27				153.04 KM			
Grand Total (CCG+ADI)				370.21 KM			