

WESTERN RAILWAY (Construction)

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
2	09-10	Gujarat	Navsari	133	Maroli-Sachin - ROB in lieu of LC No. 133	4.48	Completed	Oct.'22	100%	90%	ODR	Railway portion completed in March. 2022.	MUMBAI	245/30-32
3	11-12	Gujarat	Bharuch	2A	Bharuch-Dahej - 2 lane ROB in lieu of LC No. 2A.	0.00	Mar.'23	Mar.'23	0%	0%	MDR	Railway Board's letter No2012/CE-IV/Misc. 54/PI-III Dated 04.11.2015, has conveyed regarding cost of construction of 2RUBs at LC3&4 and also the construction of ROB at LC 2A,22,50 AND 178 ON BDRCL and stated that the cost of the Railway's share for the ROB/RUB should be borne by the SPVs. The BDRCL consent awaited, however the DE cost will be advised shortly for their consent.	BRC	0/3-4
4	11-12	Gujarat	Bharuch	22	Bharuch-Dahej - 2 lane ROB in lieu of LC No. 22 near Samni station.	0.00	Completed	Completed	100%	100%	MDR	ROB commissioned.	BRC	30/4-5
5	11-12	Gujarat	Bharuch	50	Bharuch-Dahej - 4 lane ROB in lieu of LC No. 50.	0.00	Not fixed	Not fixed	0%	0%	SH	Kept pending as the consent of cost sharing from BDRCL awaited. The cost sharing issue with BDRCL to be sorted out. CBE had referred the matter to Board. Railway Board decision on the subject received vide letter No. 2012/CE-IV/Misc.54/Pt.-III dated 09.11.2015, received by mail from CE(RSW) on 19.05.2020 by CAO/C office. It is long pending work and not any response from BDRCL.	BRC	54/3-4
6	11-12	M.P	Bhopal	101/B	Ujjain-Bhopal - ROB in lieu of LC No. 101/B near Sehore.	0.00	completed	completed	100%	100%	SH	ROB completed in Nov. 2018.	RATLAM	200/06-08
7	12-13	Gujarat	Surendranagar	25	Bajana-Jatpipli - ROB in lieu of LC No. 25	0.00	Dec.22	Dec.22	0%	0%	SH	ROB is being done on Single Entity basis.	ADI	591/6-7
8	12-13	Gujarat	Surat	37	Udhna-Jalgaon - ROB in lieu of LC No.37	0.00	Not fixed	Not fixed	0%	0%	SH	This ROB is being built by state Govt. on Annuity mode including Railway portion. However , the concessionaire of State Govt has failed and now Govt has decided to award the work to new agency as advised by CE/NH, GOG. Work is as such not yet started. Revised Estimate of ROB sent to SE(R&B), Surat on 21.06.2022.	MUMBAI	42/6-7

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
9	12-13	M.P	Jhabua	61-A	Ratlam-Godhara - 2-lane ROB in lieu of level crossing No. 61-A. Km 599/23-24	0.00	Mar.'23	Mar.'23	0%	0%	SH	GAD approved. State Govt. included the work in their state budget vide letter No.599/SETU/ROB/2021 DT. 12.03.2021. Consent for cost sharing and detailed estimate received from State Govt.	RATLAM	579/22-24
10	12-13	Gujarat	Vadodara	58	Timba & Tuva - ROB in lieu of LC No. 58.	0.00	Not fixed	Not fixed	0%	0%	SH	Work not started .Detailed estimate sanctioned on 14.07.17. The work was to be done by Gujarat State Govt.on Annuity basis. WORK STOPPED SINCE JUNE 2018 AS CRISIS IN STATE GOVT. FUNDING AGENCY(IL&FS).	BRC	56/11-12
11	09-10	Gujarat	Valsad	87	Udvada-Pardi -ROB in lieu of LC No. 87. (DFCC route)	0.00	Not fixed	Not fixed	0%	0%	NH	Railway Portion - Contract awarded by NH wing of R&B GoG. Work will commence after commissioning of ROB at LC-88. Approach Portion - Contract awarded by NH wing of R&B GoG. LAQ is under process by State Govt. LC will be closed by diverting the traffic to ROB being constructed on LC-88.	MUMBAI	181/16-20
12	12-13	Gujarat	Anand	28	Bhatiel-Petlad - ROB in lieu of LC No. 28.	0.00	Not fixed	Not fixed	45%	55%	SH	Foundation and pier work have been done.The work was to be done on Annuity basis. WORK STOPPED SINCE JUNE 2018 AS CRISIS IN STATE GOVT. FUNDING AGENCY(IL&FS). The LC re-opened for road traffic on demand of the State Govt. due to local & political representation. on 24.06.19.	BRC	20/4-5
13	12-13	M.P	Ujjain	25 & 8	Naikheri - Ujjain - ROB in lieu of level X-ing No. 25 and Chintamangesh - Ujjain - LC No. 8 (MG) (Rly. Board Target)	0.00	Completed	Completed	100%	100%	MDR	ROB commissioned in March 2016.	RATLAM	51/22-24 & 16/08-10
14	12-13	M.P	Bhopal	104	Sehore - Phanda - ROB in lieu of level X-ing No. 104	0.00	Mar.'23	Mar.'23	0%	0%	MDR	State Govt. included the work in their state budget vide letter No.599/SETU/ROB/2021 DT. 12.03.2021. Consent for cost sharing, Collector's NOC for LC closure and detailed estimate received from State Govt. Railway portion GAD is under approval.	RATLAM	202/26-28
15	12-13	M.P	Ujjain	23	Naikheri - Ujjain - ROB in lieu of level X-ing No. 23	0.01	Completed	Aug.2022	100%	90%	MDR	Railway portion completed in Nov.2020.	RATLAM	48/12-14
16	12-13	M.P	Bhopal	107	Sehore - Phanda - ROB in lieu of level X-ing No. 107	0.00	Mar.'23	Mar.'23	0%	0%	MDR	The work is to be done on cost-sharing basis with MP State Govt. MP Govt is requested by letters & meetings conducted with CE/PWD(Br constr) Bhopal for GAD, detailed estimate.State Govt. included the work in their state budget vide letter No.599/SETU/ROB/2021 DT. 12.03.2021. Consent for cost sharing received from State Govt., Collector's NOC for LC closure and detailed estimate has been received.Railway portion GAD preparation is in progress.	RATLAM	210/14-16

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
17	12-13	M.P	Jhabua	72	Bamania - Amargarh - ROB in lieu of level X-ing No. 72 Km 609/10-12	0.00	Mar.'23	Mar.'23	0%	0%	MDR	GAD approved. The work is planned on cost-sharing basis. NOC received, consent for cost sharing received in June 18. State Govt. is requested by letters & meetings conducted for detailed State estimate.Joint inspection with State Govt. Officials was conducted on 07.11.20 & 22.06.22 and same was reiterated during the discussion. State Govt. has recently included in their state budget vide letter No.599/SETU/ROB/2021 DT.12.03.2021	RATLAM	609/10-12
18	12-13	Gujarat	Panchmahal	32	Derol - Kharsaliya - ROB in lieu of level X-ing No. 32	0.00	Not fixed	Not fixed	30%	35%	SH	Foundation work has been done . ROB WORK STOPPED SINCE JUNE 2018 AS CRISIS IN STATE GOVT. FUNDING AGENCY(IL&FS). Now additional RUB work in progress. Thrust Bed completed and RCC box completed & pushed.	BRC	445/20-22
19	13-14	Maharashtra	Paighar	143	VR-ST ROB in lieu of level X-ing No.143 along DFCC route	0.00	Completed	Completed	100%	100%	SH	ROB commissioned.	MUMBAI	257/20-22
20	13-14	Maharashtra	Paighar	57	VR-ST ROB in lieu of level X-ing No. 57 in Dhahanu Rd-Gholwad section along DFCC route	0.00	Mar.'23	Mar.'23	40%	10%	SH	GAD Appd.Work being done by MRIDCL.Land acquisition in advance stage.Steel girders arrived at site of work.	MUMBAI	125/10-12
21	12-13	Gujarat	Anand	11	Sadnapura - Bhalej - ROB in lieu of level X-ing No. 11	0.00	Not fixed	Not fixed	10%	0%	MDR	Work not started.The work was to be done by Gujarat State Govt.on Annuity basis. WORK STOPPED SINCE JUNE 2018 AS CRISIS IN STATE GOVT. FUNDING AGENCY(IL&FS).	BRC	10/5-6
22	12-13	Gujarat	Bardoli	51	Udhna - Jalgaon - ROB in lieu of level X-ing No. 51	0.00	Not fixed	Not fixed	30%	0%	SH	This ROB is being built by state Govt. on Annuity mode including Railway portion. However , the concessionaire of State Govt has failed and now Govt has decided to award the work to new agency as advised by CE/NH, GOG. Work is as such not yet started. Revised Estimate of ROB sent to SE(R&B), Surat on 06.07.2022.	MUMBAI	58/12-13
23	12-13	Gujarat	Panchmahal	41	Derol - Kharsaliya - ROB in lieu of level X-ing No. 41	0.00	Not fixed	Not fixed	10%	20%	SH	Foundation and part pier work has been done .The work was to be done by Gujarat State Govt.on Annuity basis. WORK STOPPED SINCE JUNE 2018 AS CRISIS IN STATE GOVT. FUNDING AGENCY(IL&FS).	BRC	458/2-4
24	13-14	Gujarat	Surat	17 A	Gangadhara-Bardoli - Road over bridge in lieu of level crossing No.17A	0.00	Dec.22	Completed	82%	100%	MDR	Approaches are completed by GSRDC. Substructure completed .Fabrication work of one through open web girder is completed.Launching scheme approved and CRS sanction received.Fabrication of second OWG is in last stage.The fabrication and erection of staging for launching is completed and launching of first span is in progress.	MUMBAI	18/6-7
25	13-14	Gujarat	Porbandar	61	Virpur-Jetalsar - Road over bridge in lieu of level crossing No.61	0	Completed	Completed	100%	100%	SH	ROB commissioned. in Sept.22	BHAVNAGAR	73/1-2

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
26	13-14	Gujarat	Jamnagar	199	Jamnagar-Lakhabawal - Road over bridge in lieu of level crossing No.199	1.32	completed	completed	100%	100%	SH	ROB commissioned. in Sept.21	RAJKOT	830/0-1
27	13-14	Gujarat	Bharuch	173	Surat-Vadodara - Elimination of level crossing No.173 by 4-lane road over bridge	0.39	Completed	Completed	100%	100%	SH	ROB commissioned.	BRC	318/10-12
28	15-16	Gujarat	Anand	269	Vadodara - Geratpur Section 4 lane ROB Elimination of Level X-ing No.269	0.00	Completed	Completed	100%	100%	SH	ROB commissioned in June.2022.	BRC	443/16-18
29	15-16	Gujarat	Vadodara	220	Surat - Vadodara Section 4 lane ROB Elimination of Level X-ing No.220	0.00	Mar.'24	Mar.'24	0%	0%	SH	GAD is approved by CBE CCG on 31.10.2019. DE Amounting to Rs.267208446/- is sanctioned by CE-C-South-CCG on 30.05.2020. LOA issued on 13.09.2020. Diversion of Road traffic is planned through RUB at LC No. 221 & 223 for light vehicles & Through LC 228 for heavy vehicles with R&B and CONCOR. Design & drawing under HQ approval	BRC	377/34-36
30	15-16	Gujarat	Gandhinagar	11/A	Ahmedabad - Viramgam Section providing ROB LC No.11/A	0.00	Completed	Completed	100%	100%	SH	ROB Commissioned on 21.01.2021	ADI	512/8-9
31	15-16	Gujarat	Anand	259	Vadodara - Geratpur Section four lane ROB Elimination of Level X-ing No.259	0.66	Completed	Dec.'23	100%	0%	SH	Railway portion completed in June 2021. Tender for Approach portion yet not invited by the State Govt. It got delayed as initially R&B dept stated that the work is not feasible.	BRC	429/6-8
32	15-16	Gujarat	Gandhinagar	37	Ahmedabad - Viramgam Section Construction of 2 lane ROB in lieu of LC No.37	0.00	Dec.22	Dec.22	0%	0%	MDR	ROB is being done on Single Entity basis.	ADI	546/9-547/0
33	18-19	Maharashtra	Mumbai		Elphinstone Road- Reridring of Road over bridge at km 8/15-9	0.000	Mar.'23	Mar.'23	0%	0%	SH	Work to be dropped from IRPSM, as Work being done by MRIDCL at full cost of MCGM.	MUMBAI	8/15-9
34	15-16	Maharashtra	Palghar	41	Virar - Vaiterna station. - providing 4 lanes ROB in lieu of L. C. No.41 at Km.61/18-20	0.00	Dec.22	Feb.23	57%	60%	MDR	GAD Approved.Work being done by MRIDCL.Land acquisition completed.Steel girders arrived at site of work. Test pile completed.Launching scheme submitted.pending.Pile test completed.	MUMBAI	61/18-20

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
35	15-16	Gujarat	Vadodara	198	Surat -Vadodara Section 4 lane ROB Elimination of Level X-ing No.198	0.00	Mar.'24	Mar.'24	0%	0%	SH	ROB is being done on Single Entity basis.	BRC	351/8-10
36	15-16	Gujarat	Vadodara	240	Vadodara - Geratpur Section Elimination of Level X-ing No.240 by providing new four lane ROB at Km.403/10-12.	0.27	Completed	Oct.2022	100%	87%	SH	WORK COMPLETED IN March..2019 Approaches :Work on one side approach 90% . Work on other side approach 74%	BRC	403/10-12
37	15-16	Gujarat	Kutch	3 X	Ahmedabad - New Bhuj Section Construction of 4 lane ROB in lieu of LC No.3X	2.04	June.23	June.23	15%	0%	SH	Tender for construction of ROB (Railway portion) has been awarded. Work is in progress. Approach portion work are being done by Municipal Corporation. Tender for approach portion yet not awarded. Progress of Work: Diversion of LC Gate has been done. Pile work completed.Fabrication of girder is in progress	ADI	5/17-18
38	15-16	Gujarat	Gandhinagar	22/A	Ahmedabad - Viramgam Section Construction of 4 lane ROB in lieu of LC No.22/A	1.01	completed	Mar.23	100%	70%	SH	Railway portion completed in Oct. 2021.	ADI	524/3-4
39	18-19	Maharashtra	Mumbai		Dadar- Regirdering of Road over bridge at Km 10/9-10	0.000	Mar.'23	Mar.'23	10%	15%	SH	Work to be dropped from IRPSM, as Work being done by MRIDC at full cost of MCGM.	MUMBAI	10/9-10
40	18-19	Maharashtra	Mumbai		Lower parel-Elphinstone road-Regirdering of ROB	0.00	Oct.22	Mar.'23	80%	50%	SH	Work to be dropped from IRPSM, as work being executed by S&C under full cost on Deposit Scheme of MCGM.One OWG girder launched in June.22.Second OWG is under progress.West side approach completed.	MUMBAI	7/12-13
41	15-16	M.P	Mandsor	141	Chanderiya - Ratlam Section Construc-tion of 2 lane ROB in lieu of LC No.141 near Piplia yard.	0.00	Mar.'23	Mar.'23	7%	60%	MDR	GAD approved. State Estimate, NOC for LC closure, Consent for cost-sharing recd from state Govt. Detail estimate sanctioned.Tender awarded.Structural Design-Drg approved. Combined tender for ROB 141 & 177 awarded on 26.07.21. CRS sanction received on 29.12.2021 for commencement of work. Joint inspection for signalling and OHE work has been done. RP2 Excavation completed. New Duty Bunk work is in progress. Status of approaches: Tender awarded (16.58 Cr) & included in the tender status above.	RATLAM	275/01-02
42	15-16	M.P	Mandsor	152	Mandsour - Dalauda station. Construc-tion of 2 lane ROB in lieu of LC No.152 at Km.292/08-09	0	Completed	Completed	100%	100%	MDR	ROB Commissioned in all respect on 31.03.2021.	RATLAM	292/08-09

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
43	15-16	Rajasthan	Chittorgarh	86	Chanderiya - Ratlam Section Construction of 2 lane ROB in lieu of LC No.86 Chanderiya Yard	0.00	Dec.23	Dec.23	0%	0%	MDR	Work sanctioned in 2015-16. Consent for cost-sharing, NOC for LC closure, GAD not received from Rajasthan Govt. Letters written to CE(PWD), Jaipur for above & for work inclusion in State Budget, but still awaited. Joint inspection conducted on 01.07.2022 with Executive Engineer, Nagar Nigam, Chittorgarh but ROB construction is not feasible as per state govt. officials due to dense market area at proposed location of ROB. Letter for permanent closure has been written to Collector, Chittorgarh and reply is awaited.	RATLAM	178/05-06
44	16-17	Gujarat	Vadodara	17	Vadodra-Godhra - Road over bridge in lieu of level crossing No.17	0.11	Completed	Completed	100%	100%	MDR	ROB commissioned in April.2022.	BRC	421/22-24
45	16-17	M.P	Mandsor	150	Piplia Mandsor Road Over Bridge on LC 150	0.58	Mar.23	Mar.23	66%	70%	SH	RP3 Pier Cap Completed. RP1 & RP2 Pier completed. RP1 Neemuch End pier cap reinforcement work in progress, girder of 30m and 36m span transported to site.	RATLAM	289/03-04
46	16-17	M.P	Dewas	79	Ujjain-Bhopal - Road over bridge in lieu of level crossing No. 79 (Shujalpur)	0.00	Mar.23	Mar.23	0%	0%	MDR	Consent of cost sharing received, NOC of the Collector for closure of LC not received. GAD & detailed estimate from State Govt. not recd. Letters written & meetings conducted with CE/PWD(Br Constr)-Bhopal for the same. Joint inspection conducted with state officials on 16-06-2022.	RATLAM	157/21-23
47	16-17	M.P	Jhabua	81	Morwani- Ratlam - Road over bridge in lieu of level crossing No. 81	0.00	Dec.22	Dec.22	75%	65%	MDR	Contract awarded, LOA issued on 24.10.2019. Rly Portion- RP1, RP2,RP-3 & RP4 Piercaps completed. Assembling of 18m & 36m girder in progress at site.	RATLAM	65/1/14-16
48	16-17	M.P	Ujjain	102	Berawanya- Nagda- Road over bridge in lieu of level crossing No. 102	0	Completed	Dec.23	100%	25%	MDR	Railway portion completed in April2021 Steel girders launched in April 2021.	RATLAM	692/24-26
49	16-17	M.P	Ujjain	26	Nagda-Ujjain- Road over bridge in lieu of level crossing No. 26	0.00	Not fixed	Not fixed	0%	0%	MDR	ROB is not feasible.	RATLAM	53/06-08
50	16-17	M.P	Dewas	30	Dewas-Barlai- Road over bridge in lieu of level crossing No. 30	1.15	Completed	Completed	100%	100%	MDR	ROB Commissioned in 30.04.2022.	RATLAM	42/17-19
51	16-17	M.P	Indore	45	Barlai-Mangliyagaon - Road over bridge in lieu of level crossing No. 45	0.00	Mar.23	Mar.23	0%	0%	MDR	NOC,consent for cost-sharing received.St.Govt. included in their state budget vide letter No.599/SETU/ROB/2021 DT.12.03.2021. DE & GAD under preparation..	RATLAM	63/15-17
52	16-17	M.P	Indore	55	Lakshmi Bai Nagar- Road over bridge in lieu of level crossing No. 55	0.00	Mar.23	Mar.23	0%	0%	MDR	NOC,consent for cost-sharing received.St.Govt. included in their state budget vide letter No.599/SETU/ROB/2021 DT.12.03.2021. DE & GAD under preparation..	RATLAM	74/01-03
53	16-17	M.P	Dewas	51	Ujjain-Bhopal - Road over bridge in lieu of level crossing No. 51 at Maksi Yard (4-lane)	0.00	Mar.23	Mar.23	0%	0%	MDR	State Govt. included the work in their state budget vide letter No.599/SETU/ROB/2021 DT. 12.03.2021. Consent for cost sharing received from State Govt. State GAD and detail estimate still awaited. GAD of Railway portion is under preparation. Joint inspection conducted with state officials on 16-06-2022.	RATLAM	94/26-28

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
54	16-17	M.P	Indore	254-X	Ratlam - Khandwa- Road over bridge in lieu of level crossing No. 254 "X" in Rajendra Nagar Yard	0.00	Dec.22	Mar.23	0%	0%	MDR	Collector's permission for closer of Level crossing by construction of ROB received. Soil investigation done. Alignment finalised by state authorities. GAD approved by State authorities. MP Govt. did not agree for execution on single entity basis. GAD under process.	RATLAM	500/31-33
55	16-17	Maharashtra	Nandurbar	105	Dondaiche-Vikhram road-Road over bridge in lieu of level crossing No. 105	0.00	Completed	Sept.2022	100%	68%	MDR	Railway portion completed in April 2021. Eleven girders casted out of 11 in approaches.	MUMBAI	192/6-7
56	16-17	Maharashtra	Jalgaon	136	Amalner-Takarkhede road-Road over bridge in lieu of level crossing 136	0.00	Completed	Completed	100%	100%	MDR	ROB commissioned in March.2022.	MUMBAI	254/18-20
57	17-18	Gujarat	Surendranagar	72	Than-Lakhamachi -4 lane Road over bridge in lieu of LC No.72	1.05	Mar.'23	Mar.'23	20%	60%		Tender for the construction of ROB within railway portion is awarded. Work in progress. NOC for closure of LC 72 obtained from Thangadh Nagar Palika. Piling work in progress. For approach portion Foundation excavation is in progress towards south side approach and concreting of Pier lift is in progress towards north side approach.	RAJKOT	674/0-1
58	17-18	Gujarat	Anand	51	Anand-Khambat-2 lane Road over bridge in lieu of LC No.51	0	Completed	Dec.22	100%	0%		Railway portion completed in April 2021. Approach portion(R&B)- Tender invited.	BRC	51/5-6
59	17-18	Maharashtra	Nandurbar	112/A	Sonshule-Sindkheda Road over bridge in lieu of LC No.112/A	0	Completed	Completed	100%	100%		Railway portion completed in Mar.2021	MUMBAI	209/10-11
60	17-18	Maharashtra	Nandurbar	103	Dondaiche-Vikhram Road over bridge in lieu of LC No.103	0.00	Mar.'23	Mar.'23	45%	7%		Detailed estimate has been sanctioned by CAO/C office as per guidelines from the Railway Board. Work is being executed by MRIDCL under the supervision of KRCL. All steel girder arrived at site. Launching scheme approved. Piling work of 12 piles completed & two pilecap completed in railway portion & 6 piles out of 20 completed in approach portion.	MUMBAI	191/6-7
61	17-18	M.P	Ujjain	103	Nagda yard -2 lane Road over bridge in lieu of LC No.103	1.94	Mar.'23	Mar.'23	15%	0%		Combined tender for ROB 103 & 98 awarded on 08.07.21. Re-validation of GAD by CBE-WR completed.Pile cap work is under progress. State Govt. has given letter for changing of alignment of ROB 58m instead of 50.50m from existing LC no. 103. Status of approaches: Tender reinvited.	RATLAM	694/32-34
62	15-16	M.P	Khandwa	8	Khandwa bypass -Mathela section .Construction of ROB (ROB 8) of 1*30m + 1*24m composite girder.		March-23	March-23	80%	70%	ODR	Foundation footing of 3 piers of railways portion completed.Pier cap completed. Fabricated steel girder portions of composite girders of 30 & 24 m span reached at site.Launching Scheme approved. Approaches-Pier cap & return wall completed.	RATLAM	7/1-7/2

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
63	18-19	Gujarat	Vadodara		Geratpur-Ahmedabad Section -Rebuilding of Khokhara ROB at Km.493/6-7 between MAN-ADI.	8.49	Completed	Completed	100%	100%	ODR	ROB commissioned in Aug.2022.	BRC	493/6-7
64	18-19	Gujarat	Surendranagar	1	Virangam-Samakhlyali Section - Elimination of LC No. 1 at Km.563/8-9 between VG-JN.	0.87	Mar.23	Mar.23	40%	95%	ODR	The GAD has been approved by CBE. Consent for closure of level crossing is received from District Collector. Detailed Estimate for material modification of Elect.(TRD) has been approved by CAO(C)CCG on 25.10.2020 and sanctioned by CE(C)V-CCG on 28.10.2020. Tender awarded on 27.03.2021. Work of Piercap is in progress. Fabrication of composite girder is in progress.	ADI	563/8-9
65	18-19	Gujarat	Mahesana	2A	Mahesana-Virangam Section - Elimination of LC No. 2A at Km. 3/9-4/0 between MSH-LCH.	0.53	Dec. 2022	Dec. 2022	60%	52%	ODR	24 nos Pile work completed, all pile caps completed. *4 piers completed.4 pier Cap completed.CRS sanction for diversion of road obtained on 01.10.2021.-Revalidation of CRS sanction for proposed ROB received on 18.08.2021.	ADI	3/9-4/0
66	18-19	M.P	Mandsor	177	Chandera - Ratlam section - Construction of 2 lane ROB in lieu of LC no. 177.	1.46	Mar.23	Mar.23	21%	70%	ODR	GAD Approved. Detailed estimate sanctioned. Tender awarded.Combined tender for ROB 141 & 177 awarded on 26.07.21. RP1 & RP3- pier completed.. RP2 pier work in progress. RP3- pier cap reinforcement work in progress. RP1- pier cap staggering work in progress. Approach -work in progress.	RATLAM	341/06-07.
67	20-21	M.P	Ujjain	98	Godhra- Nagda section:- Construction of 2 lane ROB in lieu of Manned LC No.98 at Khachroad station yard.	0	Oct.22	Dec.22	50%	70%		Status of Rly Portion: Structural Design-Drg approved. Combined tender for ROB 103 and 98 awarded on 08.07.21.RP-1, RP-2 & RP-3 : pier caps completed.Girder fabrication completed. Launching scheme is under approval. Status of Approaches: Tender awarded (12.79 Cr) .	RATLAM	681/20-22
68	20-21	Gujarat	Anand	264	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 264 on 160 Kmph Route by providing Two lane Road Over Bridge(ROB).	0	Mar. 2023	Mar. 2023	0%	0%	ODR	ROB is being done on Single Entity basis.	BRC	435/4-6
69	20-21	Gujarat	AHMEdabad East	NA	Ahmedabad:- Construction of 4-Lane Road Over Bridge 2 X2 Lanes each having span 130 Mtrs.(Gomtipur Bridge) on cost sharing Basis	0	Mar. 2023	Mar. 2023	0%	0%	NA	ROB is being done on Single Entity basis.	ADI	494/37-39
70	20-21	Gujarat	AHMedabad East	NA	Ahmedabad:- Construction of 4-Lane Road Over Bridge 2 X2 Lanes each having span 37 Mtrs.(Asarva Bridge) on cost sharing Basis	0	Mar. 2023	Mar. 2023	0%	0%	NA	ROB is being done on Single Entity basis.	ADI	496/49-51

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
71	20-21	Gujarat	AHMedabad East	NA	Ahmedabad:- Construction of 4-Lane Road Over Bridge 2 X2 Lanes each having span 66 Mtrs.(Kalapur Bridge) on cost sharing Basis	0	Mar. 2023	Mar. 2023	0%	0%	NA	ROB is being done on Single Entity basis.	ADI	496/13-15
72	20-21	Gujarat	Chhotaudepur	19X	Miyagam-Dabhoi Section:- Elimination of LC No.19X near Dabhoi station at Km 30/8-9 by providing four lane Road Over Bridge.	0	Dec. 2022	Dec. 2022	70%	35%	SH	New work has been sanctioned in Pink Book 2020-21. All three pier caps constructed.Girders reached at site.This is part of DB-CDD-KEWD project.36 mt & 30 mts girder launched. Approaches-Work in progress, pier work started at both end by R&B dept.	BRC	30/8-9
73	20-21	Gujarat	Ahmedabad East	307	Geratpur- Ahmedabad - Section - Elimination of LC No.307 at Km.489/20-22 between VTA-ADI by providing 02-Lane ROB on cost sharing basis	0	Mar. 2023	Mar. 2023	0%	0%	MR	ROB is being done on Single Entity basis.	ADI	489/20-22
74	20-21	Gujarat	Chhotaudepur	101	Vadodara division:- Elimination of LC No. 101 by providing 2 Lane Road Over Bridge at Km 101/7-8 between stations PAVI-CTD on DB-CTD Section.	0	Completed	Aug. 2022	100%	92%		Railway portion completed in June 2021.	BRC	101/7-8
75	20-21	Gujarat	Banaskantha	62 SPL	Palanpur-Samakhyali Section - Elimination of LC No. 62 Spl at Km.71/1-2 between DKW-DEOR by providing ROB (2 lane) on cost sharing basis.	0.01	Mar. 2023	Mar. 2023	5%	100%	SH	Work in progress.	ADI	71/1-2
76	20-21	Gujarat	Vadodara	245	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 245 between Ranoli-Vasad at Km. 410/28-30 by providing Four lane ROB.	0	Mar. 2023	Mar. 2023	0%	0%	ODR	ROB is being done on Single Entity basis.	BRC	410/28-30
77	20-21	Gujarat	Jamnagar	188	Rajkot-Jamnagar section :- providing ROB in lieu of LC No 188 at Km 819/4-5.(2 lanes).	0	Mar. 2023	Mar. 2023	0%	0%	MDR	ROB is being done on Single Entity basis.	RAJKOT	819/4-5
78	20-21	Gujarat	Anand	255	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 255 on 160 Kmph Route by providing Two lane Road Over Bridge(ROB).	0	Mar. 2023	Mar. 2023	0%	0%	ODR	ROB is being done on Single Entity basis.	BRC	424/34-425/2
79	20-21	Gujarat	Bardoli	53	Udhna-Ukai Songhad section:- Proposed Two lane Road over bridge in lieu of LC. no.53 at km 62/2-4	0	Mar. 2023	Mar. 2023	0%	0%	MR	ROB is being done on Single Entity basis.	MUMBAI	62/2-4
80	20-21	Gujarat	Ahmedabad East	308	Geratpur-Ahmedabad- Section - Elimination of LC No . 308 at Km. 491/20-22 between VTA-ADI by providing 02-Lane ROB on cost sharing basis	0	Mar. 2023	Mar. 2023	0%	0%	MR	ROB is being done on Single Entity basis.	ADI	491/20-22
81	20-21	Gujarat	Chhotaudepur	20	Vishwamitri-Dabhoi Section:- Elimination of Level X-ing No.20 between Pratapnagar-Dabhoi at Km. 15/6-7 by providing two lane Road Over Bridge	0	Mar. 2023	Mar. 2023	0%	0%	SH	ROB is being done on Single Entity basis.	BRC	15/6-7

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
82	20-21	Gujarat	Ahmedabad East	10X	Ahmedabad-Khedbrahma Section - Elimination of LC No. 10X at Km.396/5-6 between ADI-KDBM by providing 04-Lane ROB on cost sharing basis.	0	Completed	Oct. 2022	100%	90%	MR	Railway portion completed in Oct. 2021.	ADI	396/5-6
83	22-23	maharashtra	Paighar	55x	Virar Surat section: Providing Two lane ROB in lieu of LC NO 55 X between VGN & DRD at Km 120/2-4	0	Mar-23	Mar-23	0%	0%	ODR	New work Sanctioned in 2022-23.	MUMBAI	120/2-4
84	21-22	Gujarat	Gandhinagar	29	Ahmedabad - Viramgam Section:- Elimination of LC No 29 at km 533/ 0-1 between Saunand-Chharodi. by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	533/0-1
85	21-22	Gujarat	Ahmedabad West	7	Ahmedabad- Viramgam - Section - Elimination of LC No. 7 at Km. 507/ 15 - 508/0 between CLDY-ABD by providing 04-Lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	507/15-508/0
86	21-22	Gujarat	Gandhinagar	39	Ahmedabad -Viramgam - Section:- Elimination of LC No 39 at km 553/ 9- 554/ 0 between Jaskhwada-Viramgam by providing four lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	553/9-554/0
87	21-22	Gujarat	Surendranagar	40	Ahmedabad -Viramgam - Section:- Elimination of LC No 40 at km 558/ 9 -559/ 0 between Jaskhwada-Viramgam by providing 2 lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	558/9-559/0
88	21-22	Gujarat	Anand	23	Anand-Godhra Section:- Elimination of Level X-ing No. 23 between Umreth-Yard at Km. 22/2-4 by providing four lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	22/2-4
89	21-22	Gujarat	Kheda	272	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 272 between Utarsanda-Nadiad at Km. 446/26-28 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	446/26-28
90	21-22	Gujarat	Vadodara	275	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 275 between Nadiad-Gothaj at Km. 451/6-8 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	451/6-8
91	21-22	Gujarat	Kheda	294	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 294 between Kanil-Barejadi at Km. 471/ 18-20 by providing four lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	471/18-20

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
92	21-22	Gujarat	Kheda	295	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 295 between Kanij-Barejadi at Km. 474/2-4 by providing four lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	474/2-4
93	21-22	Gujarat	Ahmedabad	299	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 299 between Barejadi-Geratpur at Km. 478/32-34 by providing four lane Road Over Bridge	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	478/32-34
94	21-22	Gujarat	Ahmedabad	300	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 300 between Barejadi-Geratpur at Km.482/6-8 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	482/6-8
95	21-22	Gujarat	Panchmahal	65	Anand-Godhra Section:- Elimination of Level X-ing No. 65 between Vavdi Khurd-Godhra at Km. 74/7-8 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	74/7-8
96	21-22	Gujarat	Gandhinagar	228	Palanpur - Ahmedabad Section - Elimination of LC No. 228 at Km: 753/4-5 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	753/4-5
97	21-22	Gujarat	Gandhinagar	230	Palanpur - Ahmedabad section - Elimination of LC No. 230 at Km: 756/4-5 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	ADI	756/4-5
98	21-22	Gujarat	Anand	250	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 250 between Vasad-Adas Rd at Km. 420/ 12- 14 by providing Four lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	420/12-14
99	21-22	Gujarat	Anand	265	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 265 between Anand-Kanjri Boriyavi at Km. 439/0-2 by providing two lane ROB	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	439/0-2
100	21-22	Gujarat	Gandhinagar	232	Palanpur-Ahmedabad Section - Elimination of LC No. 232 at Km.759/6-7 between KLL-KHD by providing 04-Lane ROB	0	July-23	July-23	0%	0%	VR	Estimate is being prepared	ADI	759/6-7
101	21-22	Gujarat	Vadodara	241	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 241 between Bajwa-Karachiya Yard at Km. 404/24-26 by providin Four lane ROB.	0	July-23	July-23	0%	0%	VR	ROB is being done on Single Entity basis.	BRC	404/24-26

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
102	20-21	Gujarat	Bharuch	191	Surat-Vadodara Section:- Elimination of Level X-ing No. 191 at Km 344/22-24 on Golden Quadrilateral Route by providing Two lane Road Over Bridge.	0	March-23	March-23	0%	0%	ODR	New work has been sanctioned in Pink Book year 2020-21. Detailed estimate will be prepared after receipt of estimate and GAD plan of approach portion from R&B Bharuch. NOC from District collector for closure of L.C. is awaited. GAD not prepared yet. GAD/estimate for approach Portion awaited From R&B -Bharuch..	BRC	344/22-24
103	20-21	Gujarat	Surat	148	Surat-Vadodara Section:- Elimination of Level X-ing No.148 on Golden Quadrilateral Route by providing Road Over Bridge.	0	March-23	March-23	0%	0%	ODR	The work has been sanctioned in Umbrella 20-21. THIS HAS BEEN DECIDED TO BE BUILT OF STAINLESS STEEL BY CBE. THE EXECUTING AGENCY IS SUDA AS APPROVED BY GM IN THE UMBRELLA FILE. BRC DIVISION TO MONITOR AND FILE New work Sanctioned in PB-2020-21. After approval of GAD the DE will be prepared.	BRC	274/14-16
104	20-21	Gujarat	Dahod	27	Godhra- Ratlam section:- Construction of 2 lane ROB in lieu of Manned LC No. 27 Km 500/04-06 at SAT-PPD stations..	0	March-23	March-23	0%	0%	VR	ROB not feasible. Proposal for RUB under process in division.	RATLAM	500/04-06
105	20-21	M.P	Jhabua	80	Godhra- Ratlam section:- Construction of 2 lane ROB in lieu of Manned LC No. 80 Km 650/18-20 at MRN-RTM A stations.	0	March-23	March-23	0%	0%	MR	ROB is being done on Single Entity basis.	RATLAM	650/18-20
106	21-22	Gujarat	Vadodara	244	Vadodara-Geratpur Section:- Elimination of Level X-ing No. 244 between Karachiya-Ranoil at Km. 407/34-2 by providing Two lane ROB	0	July-23	July-23	0%	0%	VR	The work has been sanctioned in Pink Book 2020-21. However, district collector has given NOC on 05.03.2021 for closure by RUB at a distance of 500 meters from LC100 (Letter attached). Hence this work will be dropped.	BRC	407/34-2
107	20-21	M.P	Ujjain	100	Ratlam-Nagda section:- Construction of 2 lane ROB in lieu of Manned LC No. 100 Km 687/26-28 at BRNA yard	0	March-23	March-23	0%	0%	VR	The work has been sanctioned in Umbrella 20-21. A joint inspection was done on 05.04.2021 with the State PWD Officials and it was requested to submit the Collector's NOC for LC closure, State GAD and estimate of approach portion. After approval of GAD (Railway) the DE will be prepared.	RATLAM	687/26-28
108	20-21	M.P	Jhabua	79	Godhra- Ratlam section:- Construction of 2 lane ROB in lieu of Manned LC No.79 at Km 648/02-04.	0	March-23	March-23	0%	0%	MDR	Joint inspection with state govt. of LC was done on dated 20.08.2020. GAD of Railway portion is approved. Detailed Estimate is under preparation. State Government have been asked to submit sub estimate for approach portion.	RATLAM	648/02-04.
109	16-17	M.P	Dhar	258	Harniya kheri-Mhow - Road over bridge in lieu of level crossing No. 258	0.00	March-23	March-23	0%	0%	MDR	New work has been sanctioned in Pink Book year 2020-21. Detailed estimate will be prepared after receipt of estimate and GAD plan of approach portion from R&B Godhra. NOC from Panch Mahal District Collector for Closure of L.C. requested on 20-03-2021. NOC is awaited. GAD not Prepared Yet. GAD/Estimate for approach portion awaited from R&B-Godhra.	BRC	512/18-19
110	20-21	Gujarat	Panchmahal	38	Vadodara-Godhara Section:- Elimination of Level X-ing No. 38 on Golden Quadrilateral Route by providing Two lane Road Over Bridge.	0	March-23	March-23	0%	0%	ODR		BRC	457/0-1

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
111	20-21	Gujarat	Vadodara	12	Vadodara-Godhra Section:- Elimination of Level X-ing No.12 at Km 413/14-16 on Golden Quadrilateral Route by providing Two lane ROB.	0	March-23	March-23	0%	0%	ODR	New work has been sanctioned in Pink Book year 2020-21. Detailed estimate will be prepared after receipt of estimate and GAD plan of approach portion from R&B. NOC from District Collector, Vadodara for closure of L.C. requested on 20-03-2021 and is awaited. GAD not prepared yet. GAD/Estimate for approach portion awaited from R&B Vadodara.	BRC	413/14-16
112	20-21	Gujarat	Vadodara	18	Vadodara-Godhra Section:- Elimination of Level X-ing No.18 at Km 424/12-14 on Golden Quadrilateral Route by providing Two lane ROB.	0	March-23	March-23	0%	0%	ODR	New work has been sanctioned in Pink Book year 2020-21. Detailed estimate will be prepared after receipt of estimate and GAD plan of approach portion from R&B. NOC from District Collector for closure of LC Requested on 20-03-2021, is awaited. GAD not Prepared Yet. GAD/Estimate For approach portion awaited from R&B -Godhra.	BRC	424/12-14
	12-13	MAH/GUJ			Udhna- Jalgaon-Limited height subways at level crossing no.38,108,125,127,128,145,106,147,134 (Total - 9 Nos)	0.00						Work completed		
113	12-13	Gujarat	Bardoli	38	43/14-15		Completed	Completed	100%	100%	VR	Completed in Mar. 2018	MUMBAI	43/15-16
114	12-13	Maharashtra	Nandurbar	108	200/14-201/1		Completed	Completed	100%	100%	ODR	Completed in Mar. 2018	MUMBAI	200/14-201/1
115	12-13	Maharashtra	Nandurbar	125	230/9-10		Completed	Completed	100%	100%	VR	Completed in sept. 2018	MUMBAI	230/9-10
116	12-13	Maharashtra	Jalgaon	127	237/14-238/1		Completed	Completed	100%	100%	VR	Completed in Jan. 2019	MUMBAI	237/14-238/1
117	12-13	Maharashtra	Jalgaon	128	239/10-11		Completed	Completed	100%	100%	VR	Completed in Jan. 2019	MUMBAI	239/10-11
118	12-13	Maharashtra	Jalgaon	134	247/14-248/1		Completed	Completed	100%	100%	VR	Completed in Jan. 2019	MUMBAI	247/14-248/1
119	12-13	Maharashtra	Jalgaon	145	277/12-13				0%	0%	VR	Work transferred to open line.	MUMBAI	277/12-13
120	12-13	Maharashtra	Nandurbar	85	194/2-3		Completed	Completed	100%	100%	VR	Completed in July 2019.	MUMBAI	194/2-3
121	12-13	Maharashtra	Jalgaon	147	279/12-13		Completed	Completed	100%	100%	VR	Completed in Feb. 2019	MUMBAI	279/12-13
	12-13	Gujarat			Dabhoi - Pratnagar & Dabhoi-Chhota Udepur - Limited height subway (Total 25 Nos.)	0.00						Work completed		
122	12-13	Gujarat	Vadodara	101-C	12/9-13/0		Completed	Completed	100%	100%	VR	Completed in Mar. 2017	BRC	12/9-13/0

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
123	12-13	Gujarat	Vadodara	28	31.914		Completed	Completed	100%	100%	ODR	Completed in Mar. 2017	BRC	31.914
124	12-13	Gujarat	Vadodara	22	17/7-8		Completed	Completed	100%	100%	ODR	Commissioned in 2014-15 & LC closed.	BRC	31.914
125	12-13	Gujarat	Vadodara	26	36.553		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	36.553
126	12-13	Gujarat	Vadodara	74	40.421		Completed	Completed	100%	100%	VR	Work completed in Oct.2019.	BRC	40.421
127	12-13	Gujarat	Vadodara	31	43.991		Completed	Completed	100%	100%	VR	Commissioned in 2014-15.	BRC	43.991
128	12-13	Gujarat	Vadodara	35	46.419		Completed	Completed	100%	100%	ODR	Completed in Mar. 2017	BRC	46.419
129	12-13	Gujarat	Vadodara	36	48.493		Completed	Completed	100%	100%	VR	Completed in June 2016	BRC	48.493
130	12-13	Gujarat	Vadodara	37	50.687		Completed	Completed	100%	100%	VR	Commissioned in 2014-15.	BRC	50.687
131	12-13	Gujarat	Vadodara	40	52.997		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	52.997
132	12-13	Gujarat	Vadodara	42	56.301		Completed	Completed	100%	100%	VR	Commissioned in 2013-14.	BRC	56.301
133	12-13	Gujarat	Vadodara	47	59.282		Completed	Completed	100%	100%	ODR	Commissioned in May 2015.	BRC	59.282
134	12-13	Gujarat	Vadodara	53	61.695		Completed	Completed	100%	100%	VR	Commissioned in 2014-15.	BRC	61.695
135	12-13	Gujarat	Vadodara	55	62/7-8		Completed	Completed	100%	100%	VR	Commissioned in Jan. 2016.	BRC	62/7-8
136	12-13	Gujarat	Vadodara	57	62/7-8		Completed	Completed	100%	100%	ODR	Commissioned in 2014-15	BRC	62/7-8
137	12-13	Gujarat	Vadodara	66	67.667		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	67.667
138	12-13	Gujarat	Vadodara	77	78/1-2		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	78/1-2
139	12-13	Gujarat	Vadodara	85	86/3-4		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	86/3-4
140	12-13	Gujarat	Vadodara	89	89/9-90/0		Completed	Completed	100%	100%	ODR	Commissioned in 2012-13	BRC	89/9-90/0
141	12-13	Gujarat	Vadodara	91	91/6-7		Completed	Completed	100%	100%	VR	Commissioned in 2012-13	BRC	91/6-7
142	12-13	Gujarat	Vadodara	93	93/2-3		Completed	Completed	100%	100%	VR	Commissioned in 2012-13	BRC	93/2-3
143	12-13	Gujarat	Vadodara	94	93/7-8		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	93/7-8

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
144	12-13	Gujarat	Vadodara	97	95/4-5		Completed	Completed	100%	100%	ODR	Commissioned in Jan. 2016.	BRC	95/4-5
145	12-13	Gujarat	Vadodara	98	97/0-1		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	97/0-1
146	12-13	Gujarat	Vadodara	99	98/1-2		Completed	Completed	100%	100%	ODR	Commissioned in 2013-14	BRC	98/1-2
	12-13	Gujarat			Ankleshwar-Rajpipla (BG) Section:-Providing LHS/RUB in lieu of Level X-ings (Total 36 Nos.)	0.00						Work completed	BRC	
147	12-13	Gujarat	Bharuch	5	5/4-5		Completed	Completed	100%	100%	VR	Commissioned in 2014-15	BRC	5/4-5
148	12-13	Gujarat	Bharuch	6	6/0-1		Completed	Completed	100%	100%	VR	Commissioned in 2014-15	BRC	6/0-1
149	12-13	Gujarat	Bharuch	8	7/2-3				0%	0%	ODR	Not feasible.	BRC	7/2-3
150	12-13	Gujarat	Bharuch	9	8/9-9/0		Completed	Completed	100%	100%	ODR	Commissioned in 2014-15	BRC	8/9-9/0
151	12-13	Gujarat	Bharuch	10	8/9-9/9		Completed	Completed	100%	100%	VR	Commissioned in 2012-13	BRC	8/9-9/9
152	12-13	Gujarat	Bharuch	13	16/1-2		Completed	Completed	100%	100%	VR	Commissioned in 2012-13	BRC	16/1-2
153	12-13	Gujarat	Bharuch	15	13/7-8		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	13/7-8
154	12-13	Gujarat	Bharuch	19	16/1-2		Completed	Completed	100%	100%	ODR	Commissioned in 2012-13	BRC	16/1-2
155	12-13	Gujarat	Bharuch	20	17/0-1		Completed	Completed	100%	100%	VR	Commissioned in 2012-13	BRC	17/0-1
156	12-13	Gujarat	Bharuch	21	17/7-8		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	17/7-8
157	12-13	Gujarat	Bharuch	22	19/1-2		Completed	Completed	100%	100%	ODR	Commissioned in 2013-14	BRC	19/1-2
158	12-13	Gujarat	Bharuch	25	22/1.2		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	22/1.2
159	12-13	Gujarat	Bharuch	28	25/9-26/0		Completed	Completed	100%	100%	ODR	Commissioned in 2014-15	BRC	25/9-26/0
160	12-13	Gujarat	Bharuch	30	27/5-6		Completed	Completed	100%	100%	VR	Commissioned in 2013-14	BRC	27/5-6
161	12-13	Gujarat	Bharuch	32	29/8-9		Completed	Completed	100%	100%	VR	Commissioned in 2014-15	BRC	29/8-9
162	12-13	Gujarat	Bharuch	36	32/4-5		Completed	Completed	100%	100%	VR	Commissioned in 2015-16	BRC	32/4-5
163	12-13	Gujarat	Bharuch	37	34/4-5				0%	0%	VR	To be manned as per CBE instructions..	BRC	34/4-5
164	12-13	Gujarat	Bharuch	40	35/9-36/0		Completed	Completed	100%	100%	ODR	Commissioned in 2015-16	BRC	35/9-36/0

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
165	12-13	Gujarat	Bharuch	41	36/6-7		Completed	Completed	100%	100%	VR	Commissioned in 2015-16	BRC	36/6-7
166	12-13	Gujarat	Bharuch	42	37/6-7		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	37/6-7
167	12-13	Gujarat	Bharuch	45	39/6-7				0%	0%	ODR	Not feasible.	BRC	39/6-7
168	12-13	Gujarat	Bharuch	46	40/5-6				0%	0%	VR	To be manned as per CBE instructions..	BRC	40/5-6
169	12-13	Gujarat	Bharuch	47	41/2-3				0%	0%	VR	To be manned as per CBE instructions..	BRC	41/2-3
170	12-13	Gujarat	Bharuch	48	41/4-5				0%	0%	VR	To be manned as per CBE instructions..	BRC	41/4-5
171	12-13	Gujarat	Bharuch	49	42/4-5		Completed	Completed	100%	100%	VR	completed in Jan.2017	BRC	42/4-5
172	12-13	Gujarat	Bharuch	50	42/7-8		Completed	Completed	100%	100%	VR	completed in Aug.2018	BRC	42/7-8
173	12-13	Gujarat	Bharuch	52	44/5-6		Completed	Completed	100%	100%	ODR	completed in Sept.2018	BRC	44/5-6
174	12-13	Gujarat	Bharuch	54	45/6-7		Completed	Completed	100%	100%	ODR	Completed in Feb. 2017	BRC	45/6-7
175	12-13	Gujarat	Bharuch	63	52/4-5				0%	0%	ODR	Not feasible.	BRC	52/4-5
176	12-13	Gujarat	Bharuch	66	55/5-6				0%	0%	VR	Not feasible.	BRC	55/5-6
177	12-13	Gujarat	Bharuch	69	58/1-2		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	58/1-2
178	12-13	Gujarat	Bharuch	71	58/7-6		Completed	Completed	100%	100%	VR	Completed in Feb. 2017	BRC	58/7-6
179	12-13	Gujarat	Bharuch	72	58/8-9		Completed	Completed	100%	100%	VR	Completed in Nov.2019.	BRC	58/8-9
180	12-13	Gujarat	Bharuch	73	60/3-4				0%	0%	VR	Not feasible.	BRC	59/7-8
181	12-13	Gujarat	Bharuch	74	60/3-4		Completed	Completed	100%	100%	ODR	Completed in Jan.2018.	BRC	60/3-4
182	12-13	Gujarat	Bharuch	75	61/3-4		Completed	Completed	100%	100%	VR	Completed in Mar. 2017	BRC	61/3-4
	12-13	MAH/GUJ			Providing subways/RUB on LC No 58, 142 & LC-1(Udhna-Niyol bypass) (Total 3 Nos) on DFCC western corridor.	0.00						1) LC 142 - Being executed by DFCCIL on cost sharing basis. 2) LC-1 Udhna-Niyol is coming under DFCCIL alignment and as per the discussion with ADEN/ST, permission to close the LC is received from DM/ST. Now detailed estimate for RUB in lieu of LC 58 is under A/c's vetting.		

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
183	12-13	maharashtra	Palghar	58	126/14-16		Oct-22	Oct-22	0%	0%	VR	Now detailed estimate for RUB in lieu of LC 58 is processed for Railway board's approval through GM,	MUMBAI	126/14-16
184	12-13	Gujarat	Surat	142	255/26-28		Oct-22	Oct-22	0%	0%	VR	LC 142 - Being executed by DFCCIL on cost sharing basis.	MUMBAI	273/10-12
185	Dec-13	Gujarat	Surat	1	UV01/8-9		Oct-22	Oct-22	0%	0%	VR	LC-1 Udna-Niyol is coming under DFCCIL alignment and as per the discussion with ADEN/ST, permission to close the LC is received from DM/ST.	MUMBAI	UV01/8-9
	12-13	Gujarat			Providing 90 Nos. Road Under Bridges in various section of ADI Division to eliminate unmanned level crossings.(63 RUB being done by CONST.)	0.31						DYCE(C) I-ADI: - Out of 5 LHS •Work of 4 LHS on Adraj - Moti Vijapur - Ambliyan to be done along with Gauge /conversion. (Detailed estimate under sanction of Rly.Bd.) (Railway Board vide letter no 2015/W-1/Gen/ PWP/2015-16 Pt. I dated 8.5.2019 has shelved the projects Adraj Moti – Vijapur (39.75 km) GC and Vijapur – Ambaliyan (41.53 Km) GC)•1 LHS on Sabarmati Khodiyar section- Work not feasible.DYCE(C)III-ADI: - Out of 15 LHS• 8 LHS completed on Ahmedabad- Himatnagar section along with GC in March 2019•7 on Himatnagar - Khedbrahma GC to be executed along with GC.DY. CE(C)IV-ADI: - Out of 43 LHS •Work of 11 LHS on Mehsana Taranga Hill completed. •2 LHS on Mehasan Patan Section -Work not feasible. •27 LHS on	ADI	
186	12-13	Gujarat	Sabarkantha	2	*2/7-8 MSH-PTN		completed	completed	100%	100%	VR	RUB already constructed by open line in Aug.2019.	ADI	2/7-8
187	12-13	Gujarat	Sabarkantha	90	692/0-1 VG-SIOB		completed	completed	100%	100%	VR	Work completed in sept.2018.	ADI	692/0-1
188	12-13	Gujarat	Sabarkantha	64	343/11-344/1 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Oct 2018	ADI	344/1
189	12-13	Gujarat	Sabarkantha	54	353/11-354/1 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Nov. 2018	ADI	353/11-354/1
190	12-13	Gujarat	Sabarkantha	95	700/1-2 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	700/1-2
191	12-13	Gujarat	Sabarkantha	103	708/2-3 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	708/2-3
192	12-13	Gujarat	Sabarkantha	104	717/3-4 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	717/3-4
193	12-13	Gujarat	Sabarkantha	4	566/2-3 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 1.40mt.	ADI	566/2-3
194	12-13	Gujarat	Mehesana	96	10/4-5 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	10/4-5
195	12-13	Gujarat	Banaskantha	3	564/4-5 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 1.25mt.	ADI	564/4-5

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
196	12-13	Gujarat	Banaskantha	47	359/7-8 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Oct 2018	ADI	359/7-8
197	12-13	Gujarat	Sabarkantha	68x	338/2-3 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Oct 2018	ADI	338/2-3
198	12-13	Gujarat	Mahesana	113	34/1-2 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	34/1-2
199	12-13	Gujarat	Banaskantha	42	363/1-2 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in sept.2018.	ADI	363/1-2
200	12-13	Gujarat	Rajkot	62	346/1-2 ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Oct 2018	ADI	346/1-2
201	12-13	Gujarat	Mahesana	86	80/0-1 AJM-VJF-UMN		Not fixed	Not fixed	0%	0%	VR	Work to be done along with Gauge /conversion. Detailed estimate sanctioned on 17.05.2022.	ADI	80/0-1
202	12-13	Gujarat	Mahesana	82	76/7-8 AJM-VJF-UMN		Not fixed	Not fixed	0%	0%	VR	Work to be done along with Gauge /conversion. Detailed estimate sanctioned on 17.05.2022.	ADI	76/7-8
203	12-13	Gujarat	Mahesana	49	49/13-14 AJM-VJF-UMN		Not fixed	Not fixed	0%	0%	VR	Work to be done along with Gauge /conversion. Detailed estimate sanctioned on 17.05.2022.	ADI	49/13-14
204	12-13	Gujarat	Mahesana	123	45/2-3 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	45/2-3
205	12-13	Gujarat	Sabarkantha	19	583/6-7 VG-SIOB		completed	completed	100%	100%	VR	Work completed in Aug.2019.	ADI	583/6-7
206	12-13	Gujarat	Gandhinagar	16	524/4-5 KHD-GNC		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	524/4-5
207	12-13	Gujarat	Mahesana	19	35/15-36/1 GIM-NBVJ		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	36/0-1
208	12-13	Gujarat	Kutch	9	9/5-6 MSH-PTN		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	9/5-6
209	12-13	Gujarat	Mahesana	54	48/4-5 MSH-PTN		completed	completed	100%	100%	VR	Completed in Feb.2020	ADI	48/4-5
210	12-13	Gujarat	Mahesana	45	360/7-8 ADI-KDBM		completed	completed	100%	100%	ODR	Work completed in Oct 2018	ADI	360/7-8
211	12-13	Gujarat	Mahesana	12x	13/7-8 MSH-PTN		completed	completed	100%	100%	VR	Work completed in Aug.2018.	ADI	13/7-8

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
212	12-13	Gujarat	Mahesana	59	51/5-6 MSH-PTN		completed	completed	100%	100%	VR	Completed in Feb.2020	ADI	51/5-6
213	12-13	Gujarat	Mahesana	33	31/3-4 MSH-PTN		completed	completed	100%	100%	ODR	Work completed in Aug.2018.	ADI	31/3-4
214	12-13	Gujarat	Sabarkantha	30	27/8-9 MSH-PTN		completed	completed	100%	100%	VR	Work completed in Aug.2018.	ADI	27/8-9
215	12-13	Gujarat	Mahesana	23	22/1-2 MSH-PTN		completed	completed	100%	100%	VR	Work completed in Aug.2018.	ADI	22/1-2
216	12-13	Gujarat	Sabarkantha	25	23/7-8 MSH-PTN		completed	completed	100%	100%	VR	Work completed in Aug.2018.	ADI	23/7-8
217	12-13	Gujarat	Mahesana	26	24/9-10 MSH-PTN		completed	completed	100%	100%	VR	Work completed in Aug.2018.	ADI	24/9-10
218	12-13	Gujarat	Sabarkantha	32	29/4-5 MSH-PTN		completed	completed	100%	100%	ODR	Work completed in Aug.2018.	ADI	29/4-5
219	12-13	Gujarat	Banaskantha	44	37/10-38/1 MSH-PTN		completed	completed	100%	100%	VR	Completed in Feb.2020	ADI	37/10-38/1
220	12-13	Gujarat	Banaskantha	86	682/3-4 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	682/3-4
221	12-13	Gujarat	Kutch	211	762/0-1 SIOB-GIM		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	761/2-3
222	12-13	Gujarat	Kutch	220	776/3-4 SIOB-GIM		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	776/3-4
223	12-13	Gujarat	Surendranagar	20	585/6-7 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 2.50 mt.	ADI	585/6-7
224	12-13	Gujarat	Surendranagar	22	587/9-588/0 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	588/0
225	12-13	Gujarat	Surendranagar	57	640/2-3 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	640/2-3
226	12-13	Gujarat	Surendranagar	60	647/4-5 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.Nil bank height.	ADI	647/4-5
227	12-13	Gujarat	Surendranagar	128	48/7-8 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	48/7-8
228	12-13	Gujarat	Surendranagar	56	637/1-2 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only1.0 mt.	ADI	637/1-2
229	12-13	Gujarat	Surendranagar	107	23/6-7 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	23/6-7
230	12-13	Gujarat	Surendranagar	54	635/8-9 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible as no arrangement for drainage of water.	ADI	635/8-9

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
231	12-13	Gujarat	Surendranagar	7a	571/1-2 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 0.60 mt.	ADI	571/1-2
232	12-13	Gujarat	Kutch	127	47/10-11 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	47/10-11
233	12-13	Gujarat	Rajkot	54	53/2-3 AJM-VJF-UMN		Not fixed	Not fixed	0%	0%	VR	Work to be done along with Gauge /conversion. Detailed estimate sanctioned on 17.05.2022.	ADI	53/2-3
234	12-13	Gujarat	Surendranagar	2X	*2/7-8 MSH-PTN		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	2/7-8
235	12-13	Gujarat	Surendranagar	76	672/2-3 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	672/2-3
236	12-13	Gujarat	Kutch	117	740/1-2 VG-SIOB		Mar.23	Mar.23	0%	0%	VR	Not feasible.	ADI	740/1-2
237	12-13	Gujarat	Surendranagar	104	20/6-7 ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in sept.2018.	ADI	20/6-7
238	12-13	Gujarat	Surendranagar	67	659/7-8 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	659/7-8
239	12-13	Gujarat	Gandhinagar	40	617/4-5 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 0.60 mt.	ADI	617/4-5
240	12-13	Gujarat	Mahesana	2	564/1-2 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Work not feasible.	ADI	564/1-2
241	12-13	Gujarat	Banskantha	6	569/5-6 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 0.60 mt.	ADI	569/5-6
242	12-13	Gujarat	Surendranagar	68	661/4-5 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	661/4-5
243	12-13	Gujarat	Patan	8	571/7-8 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 0.60 mt.	ADI	571/7-8
244	12-13	Gujarat	Patan	61	649/4-5 VG-SIOB		Not fixed	Not fixed	0%	0%	ODR	Not feasible.	ADI	649/4-5
245	12-13	Gujarat	Sabarkantha	7	570/5-6 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.height of bank is only 0.70 mt.	ADI	570/5-6
246	12-13	Gujarat	Surendranagar	71	664/9-665/0 VG-SIOB		Not fixed	Not fixed	0%	0%	ODR	Not feasible.	ADI	665/0
247	12-13	Gujarat	Kutch	67	341/5-6 ADI-KDBM		Mar.23	Mar.23	0%	0%	VR	To be executed along with GC.	ADI	341/5-6
248	12-13	Gujarat	Kutch	85	680/8-9 VG-SIOB		Not fixed	Not fixed	0%	0%	VR	Not feasible.	ADI	680/8-9
249	12-13	Gujarat	Bardoli	119	Providing RUB in lieu of LC No.119 Km 219/5-6 in UDN-JL Section,		Completed	Completed	100%	100%	VR	LHS completed in July 2022.	MUMBAI	219/5-6

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
250	12-13	Gujarat	Bardoli	44	Providing RUB in lieu of LC No.44 Km 51/16-17 in UDN-JL Section,		Dec.22	Dec.22	50%	25%	VR	Box casting completed.	MUMBAI	51/16-17
251	12-13	Maharashtra	Nandurbar	59	Providing RUB in lieu of LC No.59 Km 78/10-11 in UDN-JL Section,		Nov.22	Nov.22	60%	50%	VR	Box casting completed.	MUMBAI	78/10-11
252	15-16	Gujarat	Surendramagar	52	RUB/SUBWAY in lieu of LC No.52 Km 643/6-7, VG-OKHA section, in between DXR-MOL stations		completed	completed	100%	100%	VR	LHS completed in May 2022.	RJT	643/6-7
253	15-16	Gujarat	Rajkot	105	RUB/SUBWAY in lieu of LC No.105 Km 720/4-5, VG-OKHA section, in between KNKT-KHC stations		Sep-22	Sep-22	95%	95%	VR	Box completed.	RJT	720/4-5
	17-18	Gujarat			Ahmadabad-Himmatnagar - Elimination of unmanned level crossings by road under bridge (22 Nos)	0.00					VR	Work completed		
254	17-18	Gujarat	Gandhinagar	14	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	393/7-8
255	17-18	Gujarat	Gandhinagar	16	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	390/9-10
256	17-18	Gujarat	Gandhinagar	17	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	389/5-6
257	17-18	Gujarat	Gandhinagar	20	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	385/10-11
258	17-18	Gujarat	Gandhinagar	24	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	382/11-383/
259	17-18	Gujarat	Gandhinagar	25	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	381/3-4
260	17-18	Gujarat	Gandhinagar	35	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	369/11-370/
261	17-18	Gujarat	ADI	40	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	364/5-6
262	17-18	Gujarat	Sabarkanth	41	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	363/7-8
263	17-18	Gujarat	Sabarkanth	44	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	361/9-10

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
264	17-18	Gujarat	Sabarkanth	49	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in April.2019.	ADI	357/3-4
265	17-18	Gujarat	Sabarkant	50	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in April.2019.	ADI	356/7-8
266	17-18	Gujarat	Sabarkant	55	ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Sept. 2018.	ADI	363/3-4
267	17-18	Gujarat	Sabarkant	58	ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Jan. 2019	ADI	350/8-9
268	17-18	Gujarat	Sabarkanth	59	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	349/1-2
269	17-18	Gujarat	Sabarkant	59-X	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in April.2019.	ADI	348/5-6
270	17-18	Gujarat	Sabarkant	60	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in April.2019.	ADI	348/5-6
271	17-18	Gujarat	Sabarkanth	61	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in March.2018.	ADI	347/0-1
272	17-18	Gujarat	Sabarkant	68	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in Oct.2018.	ADI	340/1-2
273	17-18	Gujarat	Sabarkant	74	ADI-KDBM		completed	completed	100%	100%	VR	Work Completed in Sept.2018.	ADI	332/10-11
274	17-18	Gujarat	Sabarkanth	75	ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Jan. 2018.	ADI	331/1-2
275	17-18	Gujarat	Sabarkanth	77	ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Jan. 2018.	ADI	328/5-6
		Gujarat	Mahesana		Mahesana-Taranga Hill - Elimination of unmanned level crossings by road under bridge (18 Nos)	1.94						Detailed estimate sanctioned by CE(C)Survey/CCG on 18.08.2017. Tender has been awarded on 29.12.2017. Work completed at 16 LCs with approaches on both ends. At two LCs i.e. at LC No. 10, the precast boxes could not be launched due to fierce protest from villagers and on LC No. 28, NOC was not given by collector Mahesana for closure of LC through LHS. Final bills are under process.		
276	17-18	Gujarat	Mahesana	2	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2019.	ADI	2/3-4
277	17-18	Gujarat	Mahesana	3	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2018.	ADI	3/3-4
278	17-18	Gujarat	Mahesana	8	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Oct.2018.	ADI	7/10-11
279	17-18	Gujarat	Mahesana	10	MSH-TRAH		Not fixed	Not fixed	40%	10%	VR	Work held up due to protest of public.	ADI	11/2-3

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
280	17-18	Gujarat	Mahesana	13	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2018.	ADI	14/13-14
281	17-18	Gujarat	Mahesana	17	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2018.	ADI	17/6-7
282	17-18	Gujarat	Mahesana	18	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2018.	ADI	18/5-6
283	17-18	Gujarat	Mahesana	27	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Aug.2018.	ADI	25/4-5
284	17-18	Gujarat	Mahesana	28	MSH-TRAH		Not fixed	Not fixed	50%	45%	VR	Consent not received. Hence retained as manned LC.	ADI	26/7-8
285	17-18	Gujarat	Mahesana	29	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Oct.2018.	ADI	26/9-10
286	17-18	Gujarat	Mahesana	37	MSH-TRAH		completed	completed	100%	100%	VR	Work Completed in Oct.2018.	ADI	33/8-9
287	17-18	Gujarat	Mahesana	42	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	37/2-3
288	17-18	Gujarat	Mahesana	46	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	39/7-8
289	17-18	Gujarat	Mahesana	49	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	41/6-7
290	17-18	Gujarat	Mahesana	50	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	42/6-7
291	17-18	Gujarat	Mahesana	51	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	44/2-3
292	17-18	Gujarat	Mahesana	52	MSH-TRAH		completed	completed	100%	100%	VR	Work completed in Nov.'19.	ADI	46/6-7
293	17-18	Gujarat	Mahesana	58	MSH-TRAH		completed	completed	100%	100%	VR	Completed in Feb.2020	ADI	50/7-8
	17-18	Gujarat			Ahmedabad Division - Elimination of level crossings by road under bridges (19 Nos) (For 04 LCs executed by Const.)	0.00						New work sanctioned in 2017-18.		
294	17-18	Gujarat	Sabarkantha	117 X	ADI-KDBM		Not fixed	Not fixed	0%	0%	VR	Work to be done alongwith GC project.	ADI	38/7-8
295	17-18	Gujarat	ADI	12	ADI-KDBM		completed	completed	100%	100%	VR	completed in Sept.2018	ADI	395/11+396
296	17-18	Gujarat	Gandhinagar	37	ADI-KDBM		completed	completed	100%	100%	VR	Work completed in Nov. 2018.	ADI	36/7/7-8

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
297	17-18	Gujarat	SabarKanthe	89 X	ADI-KDBM		Not fixed	Not fixed	0%	0%	VR	Work to be done alongwith GC project.	ADI	6/1-2
	18-19	Gujarat			Dabhoi-Samlaya (BG) Section:-Elimination of Level X-ing No. 9, 10, 14, 18, 18A, 21, 22, 24, 24A, 24B, 32 & 36 by provision of Road under Bridge-(12 Nos)	0						To be executed through EPC.Detailed estimate sanctioned. Proposed for deletion from IRPSM.		
298	18-19	Gujarat	Chhotau depur	9	In lieu of Lc No.9		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	7/8-9
299	18-19	Gujarat	Chholaudepur	10	In lieu of Lc No.10		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	9/1-2
300	18-19	Gujarat	Chholaudepur	14	In lieu of Lc No.14		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	11/6-7
301	18-19	Gujarat	Chholaudepur	18	In lieu of Lc No.18		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	15/10-11
302	18-19	Gujarat	Chholaudepur	18A	In lieu of Lc No.18A		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	17/4-5
303	18-19	Gujarat	Vadodara	21	In lieu of Lc No.21		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	20/12-13
304	18-19	Gujarat	Vadodara	22	In lieu of Lc No.22		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	21/4-5
305	18-19	Gujarat	Vadodara	24	In lieu of Lc No.24		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	23/8-9
306	18-19	Gujarat	Vadodara	24A	In lieu of Lc No.24A		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	24/2-3
307	18-19	Gujarat	Vadodara	24B	In lieu of Lc No.24B		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	25/3-4
308	18-19	Gujarat	Vadodara	32	In lieu of Lc No.32		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	37/1-2
309	18-19	Gujarat	Vadodara	36	In lieu of Lc No.36		"Mar 23	"Mar 23	0%	0%	VR	New work sanctioned in PB-2018-19	BRC	41/8-9
	18-19	Gujarat			Miyagam-Dabhoi(BG) Section:-Elimination of LC No. 1, 3, 4, 5, 6, 7, 8, 9, 10, 11, 14, 16, 17, 17A & 18 by providing Road under Bridge. (15 LCs).	0.83						New work sanctioned in PB-2018-19.Detailed estimate sanctioned.Tender awarded.Work in progress.		

Sr. No.	Year of sanction	State(Full name)	Name of Constituency	LC No. OR NA	Name of Work	Expenditure during 22-23 (Rs.in Crs.)	TDC of Rly portion	TDC of approaches	% Prog. of Rly Portion	% age Progress of Approaches	Type of Road (NH,SH,MDR,ODR,MR,VR)	DETAILED REMARKS	Division	KM
1	4	6	7	9	12	16	21	22	26	27	30	32	33	36
310	18-19	Gujarat	Chhotaud epur	1	In lieu of Lc No.1		Completed	Completed	100%	100%	VR	Work completed in Feb. 2022.	BRC	0/5-6
311	18-19	Gujarat	Chhotaud epur	3	In lieu of Lc No.3		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	3/0-1
312	18-19	Gujarat	Chhotaud epur	4	In lieu of Lc No.4		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	3/4-5
313	18-19	Gujarat	Chhotaud epur	5	In lieu of Lc No.5		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	6/1-2
314	18-19	Gujarat	Chhotaud epur	6	In lieu of Lc No.6		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	7/6-7
315	18-19	Gujarat	Chhotaud epur	7	In lieu of Lc No.7		Completed	Completed	100%	100%	VR	Work Completed in Dec. 2020.Commissioned.	BRC	9/0-1
316	18-19	Gujarat	Chhotaud epur	8	In lieu of Lc No.8		Completed	Completed	100%	100%	VR	Work completed in May 2022. Commissioned.	BRC	14/0-1
317	18-19	Gujarat	Chhotaudepur	9	In lieu of Lc No.9		Completed	Completed	100%	100%	VR	Work Completed in Nov 2020.Commissioned.	BRC	17/5-6
318	18-19	Gujarat	Chhotaud epur	10	In lieu of Lc No.10		Completed	Completed	100%	100%	VR	Work Completed in Feb. 2021.Commissioned.	BRC	18/1-2
319	18-19	Gujarat	Chhotaud epur	11	In lieu of Lc No.11		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	21/0-1
320	18-19	Gujarat	Chhotaud epur	14	In lieu of Lc No.14		Completed	Completed	100%	100%	VR	Work Completed in Nov 2020.Commissioned.	BRC	23/9-24/0
321	18-19	Gujarat	Chhotaud epur	16	In lieu of Lc No.16		Completed	Completed	100%	100%	VR	Work Completed in Nov 2020.Commissioned.	BRC	26/9-27/0
322	18-19	Gujarat	Chhotaud epur	17	In lieu of Lc No.17		Completed	Completed	100%	100%	VR	Work Completed in Feb. 2021.Commissioned.	BRC	27/4-5
323	18-19	Gujarat	Chhotaud epur	17a	In lieu of Lc No.17a		Completed	Completed	100%	100%	VR	Work Completed in Feb. 2021.Commissioned.	BRC	28/3-4
324	18-19	Gujarat	Chhotaud epur	18	In lieu of Lc No.18		Completed	Completed	100%	100%	VR	Work completed in May 2021.Commissioned.	BRC	29/0-1